CROO 52001

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D.# L46157

(START CARD) # 150913

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 1111

Name Linn McZoin

Address Po Box 5476

City Bend State Oreg. Zip 97708

(2) TYPE OF WORK

☐ New Well ☑ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☐ No Depth of Completed Well 353 ft.

Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	80	Bentonite	0	80	70
6	80	353	Cement	30	70	20

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E

☐ Other Poured in dry

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	253	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☑ Perforations Method Torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
243	253	6x1/16	102	6		☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☑ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50	No		10 hr.

Temperature of water 56 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 14 N or (S) Range 16 (E) or W. WM.

Section 31 SE 1/4 SE 1/4

Tax Lot 3400 Lot Block Subdivision

Street Address of Well (or nearest address) 1305 N Pinkard

(10) STATIC WATER LEVEL:

7 ft. below land surface. Date 12-04-02

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
233	243	50+	7

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Black Sand	40	60	
Soft Gray Clay	60	233	
Gravel Coarse	233	243	7
Gray Clay	243	253	

RECEIVED
DEC 23 2002
WATER RESOURCES DEPT
SALEM, OREGON

Date started 11-25-02 Completed 12-04-02

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 584

Signed Darrell Moffet Date 12-19-02

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER