STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

CROO 53972

6/18/2012

WELL I.D. LABEL# L 106989
START CARD # 1016835
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name PENNY Last Name WINTERBURN
Company
Address 650 SE ELM
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 35.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	25	Bentonite	0	18.5	15	S
6	25	35					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED IN DRY
Backfill placed from ft. to ft. Material
Filter pack from 18.5 ft. to 35 ft. Material GRAVEL Size pea gravel
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6		1.5	35	.250	●	○	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method Torch
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	6	20	35	.125	6	200	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump (●) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
40	0		1

Temperature 53 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 5 NE 1/4 of the SW 1/4 Tax Lot 6400
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(●) Street address of well ( ) Nearest address
650 SE ELM

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	6/12/2012			7

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 7

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/12/2012	7	35	40			7

(11) WELL LOG

Ground Elevation

Material	From	To
Top soil	0	2
Soft grey clay	2	25
Gravel	25	~~30~~ 35

RECEIVED BY OWRD
OCT 31 2012
SALEM, OR

Date Started 6/12/2012 Complete 6/12/2012

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 584 Date 6/18/2012

Signed DARRELL MAPHET (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: