CROO 54319

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

11/22/2015

WELL I.D. LABEL# L 120608
START CARD # 1028796
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SARA Last Name ROWE
Company
Address P.O BOX 8
City POST State OR Zip 97752

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [X] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 100.00 ft.

BORE HOLE

Dia	From	To
10	0	20
8	20	100

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	20	14	S
		Calculated	9.13	
		Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POUR
Backfill placed from 20 ft. to 195 ft. Material NATIVE
Filter pack from 95 ft. to 100 ft. Material SAND Size 10/20
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	1	90	SCH 40	○	●	X	
○	●	4		5	90	SCH 40	○	●	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type FACTORY Material PVC

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	4	95	100	.01	2	1750	

(8) WELL TESTS: Minimum testing time is 1 hour

(●) Pump ( ) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
25	20	70	3

Temperature 55 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 161 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 NE 1/4 of the SW 1/4 Tax Lot 6302
Tax Map Number Lot
Lat ° ' " or 44.29779689 DMS or DD
Long ° ' " or -120.81929112 DMS or DD
(●) Street address of well ( ) Nearest address
400 SE WILLOWDALE RD

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	11/4/2015			10

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 10.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/4/2015	40	100	22			10

(11) WELL LOG

Ground Elevation

Material	From	To
BROWN SAND	0	42
FINE BROWN SAND	42	73
BLACK SAND/GRAVEL	73	100
BLOCK HOUSE BUILT AROUND WELL HEAD.		

Date Started 11/4/2015 Completed 11/4/2015

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well

RECEIVED BY OWRD

This report was originally e-filed to the Department; the original e-filed document is attached.

Signed

SALEM, OR

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1966 Date 11/22/2015

Signed PAUL POCHATKO (E-filed)
Contact Info (optional) 541-536-4596

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 54319

11/22/2015

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.2977968897 Datum: WGS84
Longitude: -120.81929112155
Township/Range/Section/Quarter-Quarter Section:
WM 15S 16E 4 NESW
Address of Well:
400 SE WILLOWDALE RD

Well Label: 120608

Printed: November 22, 2015

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

