Amended 12/9/2025

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55537

8/14/2024

WELL I.D. LABEL# L 149455
START CARD # 1074922
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company CITY OF PRINEVILLE
Address 400 NE 3RD ST
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						◯	◯	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☒ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 144.00 ft.

BORE HOLE

Dia	From	To
12	0	144

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	15	38	S
		Calculated	8.51	
Cement	15	79	35	S
		Calculated	21.34	

Seal placement method ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from 79 ft. to 144 ft. Material SAND Size 10/4
Explosives used: ☐ Type Amount
Seal Placement Begin Date 7/17/2024 Begin Time 12 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	8	☒	1.5	100	0.250	ST	☒			
C	8		141	144	0.250	ST	☒			

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Johnson Material SS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Casing	8	100	141	.03	3	10000	pipesize

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	30		144	1

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 241 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 8 NE 1/4 of the NW 1/4 Tax Lot 203
Tax Map Number Lot
Lat ° ' " or 44.28934000 DMS or DD
Long ° ' " or -120.84223000 DMS or DD
◉ Street address of well ◯ Nearest address
NO SITUS ADDRESS

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/17/2024			6

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 10.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/11/2024	10	25	15			10.00
7/17/2024	70	144	30			6.00

(11) WELL LOG

Ground Elevation

Material	From	To
SANDY CLAY	0	10
GRAVELS, COBBLES, SOME CLAY	10	25
SILTY GREY CLAY	25	70
GREY FINE SAND	70	112
SILTY GREY SAND	112	144

Construction
Begin Date 7/9/2024 Begin Time 08 00 End Date 7/17/2024

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2116 Date 8/14/2024

Signed LANCE SABEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 8/14/2024

Signed JACK ABBAS (E-filed)

Drilling Company: ABBAS WELL DRILLING

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55537

8/14/2024

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.28934000 Datum: WGS84
Longitude: -120.84223000
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E8NENW
Address of Well:
NO SITUS ADDRESS

Well Label: 149455

Printed: August 14, 2024

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

