STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

RECEIVED FEB 11 1986 WATER RESOURCES DEPT SALEM, OREGON

CURR 1076 001076

325/15W-29aa

(1) OWNER:

Owner's Well Number

Name Charlie C. Ells

Address P.O. Box 25

City Port Orford State Ore Zip 97465

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Depth of Completed Well 48'9" ft.

Special Standards date of approval ------

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Cem	0	18	11 sacks
6	18	50				

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☒ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+ 1	39	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method Johnson

☒ Screens Type telescope Material stainless

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
9"	48'9"	.008			tele	☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
12	40		1 hr

Temperature of water 52 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Curry Latitude ' " Longitude ' "

Township 32s N or S, Range 15w E or W, WM.

Section 29 NE ¼ NE ¼

Tax Lot NA Lot Block Subdivision

Street Address of Well (or nearest address) 92840 Blue Berry Lane Port,Orford

(10) STATIC WATER LEVEL:

13 ft. below land surface. Date 12-19-85

Artesian pressure lb. per square inch. Date

(11) WELL LOG:

Ground elevation 100

Material	From	To	WB?	SWL
Clay soil dark brown	0	1		
Clay brown	1	2		
Cemented sand brown	2	5		
Sand with clay brown	5	17		
Sand medium brown	17	25		13
Sand coarse brown	25	29		
Clay & gravel brown	29	33		
Sand muddy brown	33	48		
Serpentine blue	48	50		

Date started 12-17-85 Completed 12-19-85

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed Bill Miller Date 12-22-85

Company Bill Miller Well Drilling Co. Job No.

9809C 10/85