NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED DESC 3207 MAR 19 1975 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED JAN 29 1975 STATE ENGINEER SALEM, OREGON

State Well No. 15S/10E-36dlb
State Permit No.

(1) OWNER:
Name Mr. & Mrs. Williamston
Address 7577 Browning S. Salem

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
8" Diam. from [illegible] ft. to 33 ft. Gage 250
6" Diam. from -1 ft. to 299 ft. Gage 156
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
Bailer test 20 gal./min. with 5 ft. drawdown after 2 hrs.
Artesian flow g.p.m.
Temperature of water 54 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used CEMENT
Well sealed from land surface to 33 ft.
Diameter of well bore to bottom of seal 11 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? WET depth of strata
Method of sealing strata off
Was water gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Deschutes Driller's well number
NW ¼ SE ¼ Section 36 T. 15S R. 10 E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 310 ft.
Static level 310 ft. below land surface. Date 1/5/75
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 8
Depth drilled 349 ft. Depth of completed well 349 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
TOP SOIL	0	5	
BOLD & CONG	5	14	
LAVA	14	35	
BOLD & CONG	35	105	
SANDSTONE RED	105	203	
LAVA BROKEN	203	250	
PUMICE & SAND	250	285	
BROKEN BASALT	285	310	
			310
WATER BEARING			
SAND RED	310	345	
BASALT	345	349	

Work started 1/2/75 19 Completed 1/6/75 19
Date well drilling machine moved off of well 1/6/75 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [illegible] (Drilling Machine Operator) Date 1/11/75 19
Drilling Machine Operator's License No. 487

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name McCoy & Son Drilling Co. (Person, firm or corporation) (Type or print)
Address Rt. 2, Box 1167 Bend, Ore.
[Signed] Bob McCoy (Water Well Contractor)
Contractor's License No. 480 Date 1/11 19 75

(USE ADDITIONAL SHEETS IF NECESSARY) 349

SP*45656-119