NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED APR 25 1969 STATE ENGINEER SALEM, OREGON

DESC 5051

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED MAY 5 1969 STATE ENGINEER SALEM, OREGON

State Well No. 17/12-23dd
State Permit No.

(1) OWNER:
Name J+J Boys Ranch.
Address Bend Oregon.

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☑
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☑
8" Diam. from 0 ft. to 110 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☑ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level ft. below land surface Date
Artesian pressure lbs. per square inch Date

(9) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☐ No

(10) CONSTRUCTION:
Well seal—Material used Bent.
Depth of seal 30 ft.
Diameter of well bore to bottom of seal 10 in.
Were any loose strata cemented off? ☐ Yes ☑ No Depth
Was a drive shoe used? ☐ Yes ☑ No
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Deschutes. Driller's well number
SE ¼ SE ¼ Section 23 T. 17 R. 12 W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG: Diameter of well below casing 8
Depth drilled 180 ft. Depth of completed well 180 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Top Soil	0.	1.	
Pinhole lava.	1	32	
Pumice	32.	100.	
Pinhole	100.	130.	
Broken lava (Pumice)	130.	150.	
Gray lava.	150.	160.	
Pumice	160	180	
Lost. Complete Set Drill Tools			
At 180 Also lost Complete			
Set of Fishing Tools			
This Well was Drilled &			
Abandon by.			
J. F. Terrell			
Genisis Oregon			

Work started 1-27 1969 Completed 19
Date well drilling machine moved off of well 3-24. 1969

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 19
Drilling Machine Operator's License No.

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Cent. Oregon Well Drilling Co. (Person, firm or corporation) (Type or print)
Address R.1 B 142 Redmond
[Signed] Arthur A. Schulz (Water Well Contractor)
Contractor's License No. 444 Date 4-24 1969

(USE ADDITIONAL SHEETS IF NECESSARY)