NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
FEB 16 1979
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

D046
3230

State Well No. 23S/5W-30
State Permit No.

(1) OWNER:
Name Paul Hirsch
Address PO Box 167 Yoncalla Ore.

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 62 ft. Gage 1/4"
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 10 gal./min. with 30 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 49 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Portland Cement
Well sealed from land surface to 22 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 8 sacks
How was cement grout placed? In the annular around the 6" casing

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? Good depth of strata 67'
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Douglas Driller's well number
¼ ¼ Section 30 T. 23S R. 5W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 67' ft.
Static level 35 ft. below land surface. Date 2/14/78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 90 ft. Depth of completed well 90 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Soil	0	1	
yellow clay	1	20	
Blue clay	20	60	
Blue clay stone	60	87	
Lime stone	87	90	

Work started 2/12 1979 Completed 2/14 1979
Date well drilling machine moved off of well 2/14 1979

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Raymond B. Beck Date 2/14, 1979
(Drilling Machine Operator)
Drilling Machine Operator's License No. 682

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name John T. Beck Sutherlin
(Person, firm or corporation) (Type or print)
Address Box 8900 Ore.
[Signed] John T. Beck
(Water Well Contractor)
Contractor's License No. 436 Date 2-14-, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119