NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED JUN 6 1978 WATER RESOURCES DEPT SALEM, OREGON

State Well No. 27S/7W-20dd (53)
State Permit No.

(1) OWNER:
Name DAVE MILLER
Address FLOURNEY VLLY MELROSE OR.

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from 0 ft. to 51 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
2½ gals min Blown over top "
" Rotary Air " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used CEMENT
Well sealed from land surface to 51 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 21 sacks
How was cement grout placed? MIXED POURED + VIBRATED
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County DOUGLAS Driller's well number
SE ¼ SE ¼ Section 20 T. 27S R. 7W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 150 ft.
Static level 60 ft. below land surface. Date MAY 23, 78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 200 ft. Depth of completed well 200 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
SOIL	0	7	
CLAY RED	7	40	
CLAYSTONE SOFT	40	45	
CLAYSTONE DARK	45	200	60

Work started MAY 22 1978 Completed MAY 23 1978
Date well drilling machine moved off of well MAY 23 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Melvyn B. Arent (Drilling Machine Operator) Date MAY 23, 1978
Drilling Machine Operator's License No. 908

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name ARENT WELL DRILLING (Person, firm or corporation) (Type or print)
Address RT 1 BOX 3380 SUTHERLIN
[Signed] Melvyn B. Arent (Water Well Contractor)
Contractor's License No. 623 Date MAY 23, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119