NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 12S/33E-13aa

GRAN State Permit No. 223

RECEIVED
JUN 19 1978
WATER RESOURCES DEPT.
SALEM, OREGON

(1) OWNER:
Name Robert Stanbrook
Address Prairie City, Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from +2 ft. to 140 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☑ Yes ☐ No.
Type of perforator used Shop Mill
Size of perforations 1/8 in. by 3 in.
480 perforations from 100 ft. to 140 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: 25 gal./min. with 50 ft. drawdown after 1 hrs.
Compressor Test "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 60° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 10 sacks
How was cement grout placed? Pumped
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Grant Driller's well number
NE ¼ NE ¼ Section 13 T. 12S R. 33E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 80 ft.
Static level 40 ft. below land surface. Date 5 May
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled 140 ft. Depth of completed well 140 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Soil	0	2	
Gravel & Boulder	2	10	
Clay - Tan	10	50	
Sand - Blk	50	80	
Gravel	80	130	
Clay	130	140	

Work started 4-5 1978 Completed 5-5 1978
Date well drilling machine moved off of well 5-5 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Bud Jones (Drilling Machine Operator) Date 5-9, 1978
Drilling Machine Operator's License No. 894

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Northwest Drilling (Person, firm or corporation) (Type or print)
Address Prairie City, Oregon
[Signed] Bud Jones (Water Well Contractor)
Contractor's License No. 572 Date 5-9, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119