NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

HOOD 513

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED APR 24 1973 STATE ENGINEER SALEM, OREGON

State Well No. 2S/10E-4 APR REC'D
State Permit No.

(1) OWNER:
Name Alvin U. Lee
Address Route 3, Box 1055
Hood River, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 20 ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 12-15 gal./min. with 0 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 55 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement & Calcium Chloride
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 8 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 with 2% Chl sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Hood River Driller's well number
¼ ¼ Section 4 T. 2 R. 10E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 63 ft.
Static level 35 ft. below land surface. Date 4-13-73
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled 74 ft. Depth of completed well 74 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Red Clay	0	15	
Sand & Lge Cobbles	15	26	
Gray Basalt	26	50	
Fractured Red Basalt & Clay	50	58	
Fractured Basalt	58	68	
Hard Red Basalt	68	74	35
Total Depth		74	ft.

Work started 4-12- 19 73 Completed 4-13-73 19
Date well drilling machine moved off of well 4-13 1973

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Dale D. Wright (Drilling Machine Operator) Date 4-18-, 1973
Drilling Machine Operator's License No. 815

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name PROJECT CORPORATION (Person, firm or corporation) (Type or print)
Address 21075 S.W. Tualatin Valley Hwy. Aloha, Ore.
[Signed] Edward W. Jensen (Water Well Contractor)
Contractor's License No. 79 Date 4/20/73, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119