JACK 61215

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JACK 61215
JACK 61215
7/22/2012

WELL I.D. LABEL# L 107195
START CARD # 1016446
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name JULIE Last Name MOORE
Company
Address 4152 WINNETKA
City WHITE CITY State OR Zip 97503

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 345.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	19	Bentonite Chips	0	19	750	P
6	19	345					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	1	19	.250	(•)	( )		
( )	(•)	4	[ ]	0	~~340~~ 360	.250	( )	(•)	[X]	
( )	( )		[ ]				( )	( )		
( )	( )		[ ]				( )	( )		
( )	( )		[ ]				( )	( )		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method Saw cut
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
	X		140	360	18	5"	90	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30		345	1
30		345	1

Temperature 56 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) [ ] Yes (attach copy)

From	To	Description	Amount	Units

RECEIVED BY OWRD
APR 03 2013

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 35.00 S N/S Range 2.00 W E/W WM
Sec 13 NW 1/4 of the NE 1/4 Tax Lot ~~100~~ 109
Tax Map Number Lot
Lat ° ' " or 42.53067000 DMS or DD
Long ° ' " or -122.88260900 DMS or DD
(•) Street address of well ( ) Nearest address
4152 WINNETKA
WHITE CITY, OR 97503

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	5/1/2012			5

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 130.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
5/1/2012	130	140	15	5	[X]	
5/1/2012	145	150	5			5
5/1/2012	320	330	10			5

(11) WELL LOG

Ground Elevation 1300.00

Material	From	To
brown claystone	0	12
Claystone Gray	12	260
Claystone White	260	290
Claystone blue	290	~~345~~ 360
Amended 11/30/12		
Bradford Milkowski		

AMENDED BY:

Date Started 5/1/2012 Complete 5/3/2012

RECEIVED BY OWRD
DEC 03 2012
SALEM, OR

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

LIC # 661
License Number Date
DATE: 6/1/13
Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1661 Date 7/22/2012
Signed BRAD MILKOWSKI (E-filed)
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

SALEM, OR