STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JACK 62509

2/2/2016

WELL I.D. LABEL# L 120673
START CARD # 1029515
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name LARRY Last Name SCHOENBERNER
Company
Address 2118 BURNS DRIVE
City EUREKA State CA Zip 95503

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 142.00 ft.

BORE HOLE

Dia	From	To
10	0	30
6	30	142

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	30	19	S
		Calculated	13.69	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	58	.250	●	○	☒	☐
○	●	4	☐	2	142	sch 40	○	●	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 58
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method Saw Cut
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	122	142	.188	4	60	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
24		140	1

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 134 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 35.00 S N/S Range 4.00 W E/W WM
Sec 3 SE 1/4 of the NW 1/4 Tax Lot 900
Tax Map Number Lot
Lat ° ' " or 42.56035000 DMS or DD
Long ° ' " or -123.16412000 DMS or DD
◉ Street address of well ○ Nearest address
1390 PLEASANT CREEK RD. ROGUE RIVER, OR 97537

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	1/29/2016			9

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 58.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
1/29/2016	58	112	24			9

(11) WELL LOG

Ground Elevation

Material	From	To
Light Brown Clay	0	3
Decomposed Granite	3	16
Black/Brown & White Granite Med.	16	112
Black & White Granite Hard	112	142

Date Started 1/29/2016 Completed 1/29/2016

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1945 Date 2/2/2016

Signed JUSTIN SPLIETHOF (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 2/2/2016

Signed KEVIN D GILL (E-filed)

Contact Info (optional) Clouser Drilling Inc.