WATER WELL REPORT
STATE OF OREGON

RECEIVED
AUG 4 1981
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 34s/5w-31ad

State Permit No. .....

Jose 10443 C

deepening

(1) OWNER:
Name Richard Stauckler & Donald Perry
Address 2680 Jumpoff Joe Cr. Rd
City Grants Pass State Ore

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:
Steel ☐ Plastic ☐
Threaded ☐ Welded ☐
....." Diam. from ..... ft. to ..... ft. Gauge .....
....." Diam. from ..... ft. to ..... ft. Gauge .....

LINER INSTALLED:
....." Diam. from ..... ft. to ..... ft. Gauge .....

(6) PERFORATIONS:
Perforated? ☐ Yes ☐ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☐ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test 20 gal./min. with drill stem at 238 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 53° Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☐
Well seal—Material used .....
Well sealed from land surface to ..... ft.
Diameter of well bore to bottom of seal ..... in.
Diameter of well bore below seal ..... in.
Number of sacks of cement used in well seal ..... sacks
How was cement grout placed? .....
.....
.....
Was pump installed? ..... Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☐ Yes ☐ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:
County Josephine Driller's well number 591
SE ¼ NE ¼ Section 31 T. 34S R. 5W W.M.
Tax Lot # 204 Lot Blk Subdivision
Address at well location: 2680 Jumpoff Joe Cr. Rd.
Grants Pass, Ore

(11) WATER LEVEL: Completed well.
Depth at which water was first found 32 ft.
Static level 9 ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 240 ft. Depth of completed well 240 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Original Drillers Log # 588			
Drilled 6-26-81			
Deepened from 160'-240'			
Black & White Granite	160	229	
Black & White Granite Fractured	229	231	9
Black & White Granite	231	240	

Work started 7-10 1981 Completed 7-10 1981
Date well drilling machine moved off of well 7-10 1981

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] R. P. Burlington (Drilling Machine Operator) Date 7-15, 1981
Drilling Machine Operator's License No. 788

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name R. P. Burlington Drilling (Person, firm or corporation) (Type or print)
Address P.O. Box 928 Merlin, Ore
[Signed] R. P. Burlington (Water Well Contractor)
Contractor's License No. 552 Date 7-15, 1981

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310
within 30 days from the date of well completion.

SP*12658-690