NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

Lake 2087

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
FEB 17 1981
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 39s/17E-2cc
Permit No.

(1) OWNER:
Name: Clarence Tracy
Address: Drews Valley
Lakeview, Oregon 97630

(2) TYPE OF WORK (check):
New Well [X] Deepening [ ] Reconditioning [ ] Abandon [ ]
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary [X] Driven [ ]
[redacted] [ ] Jetted [ ]
[redacted] [ ] Bored [ ]

(4) PROPOSED USE (check):
Domestic [X] Industrial [ ] Municipal [ ]
Irrigation [ ] Test Well [ ] Other [ ]

(5) CASING INSTALLED:
Threaded [ ] Welded [X]
8 " Diam. from 0 ft. to 473 ft. Gage .250
[redacted] " Diam. from ft. to ft. Gage
[redacted] " Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? [X] Yes [ ] No.
Type of perforator used pre-perforated
Size of perforations 1/8 in. by 3 in.
5168 perforations from 150 ft. to 473 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? [ ] Yes [X] No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
[redacted] pump test made? [X] Yes [ ] No If yes, by whom? Interstate Pump
Yield: 55 gal./min. with 300 ft. drawdown after 4½ hrs.
" " " "
" " " "
[redacted] test gal./min. with ft. drawdown after hrs.
[redacted]esian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 21 ft.
Diameter of well bore to bottom of seal 16 in.
Diameter of well bore below seal 16 in.
Number of sacks of cement used in well seal 22 sacks
How was cement grout placed? Pumped in with Grout Pump
Was a drive shoe used? [ ] Yes [X] No Plugs Size: location ft.
Did any strata contain unusable water? [ ] Yes [X] No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? [ ] Yes [ ] No Size of gravel: 3/8-3/4
Gravel placed from 22 ft. to 473 ft.

(10) LOCATION OF WELL:
County Lake Driller's well number
SW ¼ SW ¼ Section 2 T. 39 R. 17 W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 90 ft.
Static level 41 ft. below land surface. Date 9/10/79
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 0
Depth drilled 473 ft. Depth of completed well 473 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	2	
Gravel -Med.	2	6	
Clay & Boulders	6	90	
Sandstone	90	110	
Clay (brown)	110	150	
Sandstone	150	162	
Clay (brown)	162	250	
Sand (brown)	250	270	
Volcanic Tuft	270	415	
Sand (brown coarse)	415	473	

RECEIVED
AUG 0 1 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 8/11 19 79 Completed 9/10 19 79
Date well drilling machine moved off of well 9/12 19 79

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] J. S. McHaney O.P.E. Date 9/12, 19 79
(Drilling Machine Operator)
Drilling Machine Operator's License No. 1236

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name C & C Enloe Drilling
(Person, firm or corporation) (Type or print)
Address P.O. Box 323, Dorris, Ca. 96023
[Signed] Carl N. Enloe
(Water Well Contractor)
Contractor's License No. 503 Date 10/18, 19 79

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656