NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
APR 27 1976
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON

(Please type or print) (Do not write above this line)

Lake 524

State Well No. 26S/16E-18

State Permit No.

(1) OWNER:
Name Roy Foreman & Buz Fine
Address Rt 2 Box 1751 Madras, Ore

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
[redacted] ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☐
..... " Diam. from ..... ft. to ..... ft. Gage .....
..... " Diam. from ..... ft. to ..... ft. Gage .....
..... " Diam. from ..... ft. to ..... ft. Gage .....

(6) PERFORATIONS:
Perforated? ☐ Yes ☐ No.
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type ..... Model No.
Diam. ..... Slot size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Owner
[redacted]ld: 1500 gal./min. with 20 ft. drawdown after 1 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
[redacted]esian flow g.p.m.
[redacted]mperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used undisturbed
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Lake Driller's well number
NE ¼ NE ¼ Section 18 T. 26S R. 16E W.M.
Bearing and distance from section or subdivision corner
1320' W & 1320' S of NE corner Sec 18

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 20 ft. below land surface. Date 3/28/76
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 12"85-160 8" 160' 283'
Depth drilled 283 ft. Depth of completed well 283 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
hd gray rock fract	85	170	
brn sand & gravel (WB)	170	279	
brkn gray rock (WB)	279	283	20

Work started 3/17 19 76 Completed 3/28 19 76
Date well drilling machine moved off of well 3/28 19 76

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] W. D. Williams (Drilling Machine Operator) Date 4/20, 19 76
Drilling Machine Operator's License No. 864

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Crawford Well Drilling (Person, firm or corporation) (Type or print)
Address 3626 NW Coyner Redmond, Ore
[Signed] John V. Johnson (Water Well Contractor)
Contractor's License No. 595 Date 4/20, 19 76

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119