NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT

STATE OF OREGON

(Please type or print)

(Do not write above this line)

Lake 955

State Well No. 27S/17E-8a

State Permit No. G-8247

(1) OWNER:

Name Golden Rule Farms Inc.

Address Christmas Valley OR. 97638

(2) TYPE OF WORK (check):

New Well ☐ Deepening ☑ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☑ Driven ☐

[illegible] ☐ Jetted ☐

[illegible] ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐

Irrigation ☑ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☐

[illegible]" Diam. from [illegible] ft. to [illegible] ft. Gage [illegible]

[illegible]" Diam. from [illegible] ft. to [illegible] ft. Gage [illegible]

[illegible]" Diam. from [illegible] ft. to [illegible] ft. Gage [illegible]

(6) PERFORATIONS:

Perforated? ☐ Yes ☑ No

Type of perforator used

Size of perforations in. by in.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☑ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

[illegible] a pump test made? ☐ Yes ☐ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

" 800 - 900 Cu Ft Per Min "

" Blow with 100 LBS Air. "

[illegible]iler test gal./min. with ft. drawdown after hrs.

[illegible]rtesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used

Well sealed from land surface to ft.

Diameter of well bore to bottom of seal in.

Diameter of well bore below seal in.

Number of sacks of cement used in well seal sacks

How was cement grout placed?

Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☐ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☐ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Lake Driller's well number

¼ ¼ Section 8 T. 27 R. 17 W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found 25 ft.

Static level 23 ft. below land surface. Date 9-1-79

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 8"

Depth drilled 720 ft. Depth of completed well 720 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown Stone	650'	690'	
Gray Stone	690'	698'	
Black Sand Stone	698'	720'	

RECEIVED
NOV 15 1979
WATER RESOURCES DEPT
SALEM, OREGON

Work started 9-1 1979 Completed 9-1 1979

Date well drilling machine moved off of well 9-1 1979

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Melvin Search (Drilling Machine Operator) Date 9-7, 1979

Drilling Machine Operator's License No. 699

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Melvin Search Well Drilling (Person, firm or corporation) (Type or print)

Address P.O. Box 432 Lebanon OR. 97355

[Signed] Melvin Search (Water Well Contractor)

Contractor's License No. 567 Date 9-7, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119