STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LANE 72785

10/18/2013

WELL I.D. LABEL# L 111753
START CARD # 1020913
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name ROBIN & CHRIS Last Name VINCENT
Company
Address 24883 FIR GROVE
City ELMIRA State OR Zip 97437

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 62.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	19	Bentonite Chips	0	19	15	S
6	19	62					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other DRY POUR
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	1	60	.25	●	○	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [X] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ● Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30	40		1

Temperature 53 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LANE Twp 17.00 S N/S Range 6.00 W E/W WM
Sec 24 SW 1/4 of the SE 1/4 Tax Lot 00700
Tax Map Number 00700 Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
● Street address of well ○ Nearest address
24883 FIR GROVE LN ELMIRA, OR 97437
17-06-24-40-00700

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 28.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/9/2013	28	38	5		X	
9/19/2013	58	62	30	28	X	

(11) WELL LOG

Ground Elevation 385.00

Material	From	To
top	0	2
red clay	2	28
sand clay	28	58
sand gravel	58	62

Date Started 9/9/2013 Complete 9/20/2013

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1635 Date 10/18/2013

Signed JERRY MADSEN (E-filed)

Contact Info (optional) madsen well drilling llc