WATER WELL REPORT
STATE OF OREGON

LINC
1036

RECEIVED
JUL 16 1981
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 11S/10W-4 ab
State Permit No. abandoned

(1) OWNER:
Name DARRELL HUNKER
Address Rt 1, Box 345
City Toledo State Oregon

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☐ Abandon ☑
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☑ Driven ☐
Rotary Mud ☐ Dug ☐
☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:
Steel ☐ Plastic ☐
Threaded ☐ Welded ☐
..... " Diam. from ..... ft. to ..... ft. Gauge .....
..... " Diam. from ..... ft. to ..... ft. Gauge .....

LINER INSTALLED:
..... " Diam. from ..... ft. to ..... ft. Gauge .....

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test 0 gal./min. with drill stem at 70 ft. 0 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☑
Well seal—Material used Cement Grout
Well sealed from land surface to 72 ft.
Diameter of well bore to bottom of seal 6 in.
Diameter of well bore below seal — in.
Number of sacks of cement used in well seal 13 sacks
How was cement grout placed? Pressure grouted from bottom of drill hole
Was pump installed? ..... Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☐ Yes ☑ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:
County Lincoln Driller's well number 3281
NW ¼ NE ¼ Section 4 T. 11S R. 10W W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.
Depth at which water was first found None ft.
Static level None ft. below land surface. Date 7-8-81
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing —
Depth drilled 72 ft. Depth of completed well 0 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
FILL	0	4	
CLAYSTONE, yellow	4	10	
SANDROCK, grey	10	72	
Abandon: Backfilled from bottom of hole with cement grout.			

Work started 7-8 1981 Completed 7-8 1981
Date well drilling machine moved off of well 7-8 1981

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Leroy W. Mutschler (Drilling Machine Operator) Date 7-14, 1981
Drilling Machine Operator's License No. 80

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name M-H Well Drilling Inc (Person, firm or corporation) (Type or print)
Address 4051 N.E. Holly Acres, Corv. Ore
[Signed] Leroy W. Mutschler (Water Well Contractor)
Contractor's License No. 237 Date July 14, 1981

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690