WATER WELL REPORT
STATE OF OREGON

LINN
10391

RECEIVED
JUN 29 1982
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 12S/3W-1

State Permit No.

(1) OWNER:

Name Mike Urvant

Address 34878 Hwy 34, Albany, Or. 97321

City State

(2) TYPE OF WORK (check):

New Well [X] Deepening [ ] Reconditioning [ ] Abandon [ ]

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air [ ] Driven [ ]
Rotary Mud [ ] Dug [ ]
[ ] Bored [ ]

(4) PROPOSED USE (check):

Domestic [X] Industrial [ ] Municipal [ ]
Irrigation [ ] Test Well [ ] Other [ ]
Thermal: Withdrawal [ ] Reinjection [ ]

(5) CASING INSTALLED:

Steel [ ] Plastic [ ]
Threaded [ ] Welded [X]

6" Diam. from + 14" ft. to 61'11" ft. Gauge .0250

" Diam. from ft. to ft. Gauge

LINER INSTALLED:

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? [X] Yes [ ] No

Type of perforator used Acetylene Torch

Size of perforations 3/8 in. by 12 in.

36 perforations from 50'05" ft. to 59'11" ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? [ ] Yes [X] No

Manufacturer's Name

Type Model No.

Diam. Slot Size Set from ft. to ft.

Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? [ ] Yes [X] No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

" " " "

Air test gal./min. with drill stem at ft. hrs.

Bailer test 48 gal./min. with 37'06" ft. drawdown after 1 hrs.

Artesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes [ ] No [X]

Well seal—Material used Cement

Well sealed from land surface to 20 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 8 sacks

How was cement grout placed? Placed with a grout pump from the 20' level to the ground surface.

Was pump installed? Yes Type Sub. HP ¾ Depth 60 ft.

Was a drive shoe used? [X] Yes [ ] No Plugs Size: location ft.

Did any strata contain unusable water? [ ] Yes [X] No

Type of Water? depth of strata

Method of sealing strata off

Was well gravel packed? [ ] Yes [X] No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Linn Driller's well number

¼ ¼ Section 1 T. 12S R. 3W W.M.

Tax Lot # Lot Blk Subdivision

Address at well location: 34878 Hwy. 34, Albany, Or.

(11) WATER LEVEL: Completed well.

Depth at which water was first found 30 ft.

Static level 9'06" ft. below land surface. Date 5-18-82

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6"

Depth drilled 65 ft. Depth of completed well 65 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	2	
Brown Clay	2	8	
Brown Clay W/Some Gravel	8	22	
Brown Clay & Gravel	22	40	
Brown Clay	40	51	
Brown Sand & Gravel	51	65	

Work started 5-13 19 82 Completed 5-18 19 82

Date well drilling machine moved off of well 5-18 19 82

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] [illegible] (Drilling Machine Operator) Date 5/25, 19 82

Drilling Machine Operator's License No. 436

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Merle Warren Well Drilling, Inc. (Person, firm or corporation) (Type or print)

Address 34111 Hwy 99E, Tangent, Or. 97389

[Signed] Merle Warren (Water Well Contractor)

Contractor's License No. 182 Date 5/25, 19 82

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690