NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED SEP 8 1967 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print) (Do not write above this line)

Linn 8048
G 5731
G-4749

State Well No. 12/2w-18 ada
State Permit No.

(1) OWNER:
Name W. E. Roberts
Address Rt. 2, Lebanon, Oregon
Box 74

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
10 " Diam. from 0 ft. to 67 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 9 ft. below land surface Date 8-19-67
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 80 gal./min. with 11 ft. drawdown after 2 hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Puddled clay and bentonite
Depth of seal 25 ft.
Diameter of well bore to bottom of seal 14 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Linn Driller's well number
¼ ¼ Section 18 T. 12S R. 2W W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 10
Depth drilled 120 ft. Depth of completed well 120 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
clay	0	5	
clay and gravel	5	10	
clay and boulders	10	16	
sand, gravel and boulders	16	25	
sand and gravel (tight)	25	33	
sand gravel(blue clay)	33	40	
sand and gravel	40	50	17'5"
sand, gravel and clay	50	65	
sandstone (blue)	65	100	14'
sandstone (blue grey)	100	115	9'2"
black rock (hard)	115	120	

Work started 8-14 1967 Completed 8-18 1967
Date well drilling machine moved off of well 8-19 1967

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Earl Salisbury (Drilling Machine Operator) Date 9-4, 1967
Drilling Machine Operator's License No. 162

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Pyle and Salisbury (Person, firm or corporation) (Type or print)
Address 1875 9th. St., Lebanon, Oregon
[Signed] Ward E Pyle (Water Well Contractor)
Contractor's License No. 216 Date 9-4, 1967

(USE ADDITIONAL SHEETS IF NECESSARY)