NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED APR 25 1968 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED APR 19 1968 STATE ENGINEER SALEM, OREGON

Linn 8077

State Well No. 12/2w-22 J

State Permit No. G-4399

(1) OWNER:
Name R.E. Colvin
Address 135 Vaughan Lane Lebanon, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
8" Diam. from +1 ft. to 61 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used MILLS
Size of perforations 3/8 in. by 6 in.
4 perforations from 38 ft. to 32½ ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 12" ft. below land surface Date 4-8-68
Artesian pressure lbs. per square inch Date

(9) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 50 gal./min. with 11 ft. drawdown after 1 hrs.
Artesian flow g.p.m. Date
Temperature of water 54° Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Cement & Bentonite
Depth of seal ORS 71-010 ft.
Diameter of well bore to bottom of seal 8 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☒ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Linn Driller's well number
NE ¼ SE ¼ Section 22 T. 12S R. 1W W.M.
Bearing and distance from section or subdivision corner
700 FT W, 2000 FT N SE CORNER SECT 22

(12) WELL LOG: Diameter of well below casing 8"
Depth drilled 65 ft. Depth of completed well 65 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Soil & Clay	0	5	
Gravel & Clay	4	14	
Cemented Sand & Gravel	14	20	
Sand & Gravel	20	22	
Sandy Clay	22	26	
Sand Brown	26	27	
Clay Brown	27	32	
Clay Blue	32	35	
Shale Grey/Dary	35	38	12"
Sand & Gravel Brown	38	41	
Clay Blue	41	63	
Sand & Gravel	63	65	60"

Work started 4-3 1968 Completed 4-9 1968
Date well drilling machine moved off of well 4-10 1968

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Wm M Hoffman (Drilling Machine Operator) Date 4-17, 1968
Drilling Machine Operator's License No. 91

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME H & H Drilling (Person, firm or corporation) (Type or print)
Address Rt 3 Box 427 Lebanon, Ore.
[Signed] Wm M Hoffman (Water Well Contractor)
Contractor's License No. 266 Date 4-17, 1968

(USE ADDITIONAL SHEETS IF NECESSARY)