NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED JUN 15 1978 WATER RESOURCES DEPT SALEM, OREGON

LINN 944

WATER WELL REPORT
STATE OF OREGON
(Please type or print) (Do not write above this line)

LINN 944

State Well No. 13S/2W-31

State Permit No. .....

(1) OWNER:
Name City of Brownsville
Address City Hall Brownsville Ore

(2) TYPE OF WORK (check):
New Well [X] Deepening [ ] Reconditioning [ ] Abandon [ ]
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary [X] Driven [ ]
Cable [ ] Jetted [ ]
Dug [ ] Bored [ ]

(4) PROPOSED USE (check):
Domestic [ ] Industrial [ ] Municipal [X]
Irrigation [ ] Test Well [X] Other [ ]

CASING INSTALLED:
Threaded [ ] Welded [X]
8 " Diam. from 0 ft. to 21 ft. Gage .250
..... " Diam. from ..... ft. to ..... ft. Gage .....
..... " Diam. from ..... ft. to ..... ft. Gage .....

PERFORATIONS:
Perforated? [X] Yes [ ] No
Type of perforator used torch
Size of perforations 1/4 in. by 5 in.
48 perforations from 15 ft. to 21 ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? [ ] Yes [X] No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? [X] Yes [ ] No If yes, by whom? .....
[redacted]d: 110 gal./min. with 8 ft. drawdown after 8 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
[redacted]sian flow g.p.m.
[redacted]perature of water Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 12 ft.
Diameter of well bore to bottom of seal 14 in.
Diameter of well bore below seal 14 in.
Number of sacks of cement used in well seal 19 sacks
How was cement grout placed? poured
Was a drive shoe used? [ ] Yes [X] No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? [ ] Yes [X] No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? [X] Yes [ ] No Size of gravel: 1/2 pea
Gravel placed from 12 ft. to 18 ft.

(10) LOCATION OF WELL:
County Linn Driller's well number
1/4 1/4 Section 31 T. 13S R. 2W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 10 ft.
Static level 10 ft. below land surface. Date 3-31-78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 8"
Depth drilled 25 ft. Depth of completed well 23 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown sandy loam	0	6	
sand & gravel	6	14	
cemented gravel	14	23	

Work started 3/28/78 19 Completed 3/30 1978
Date well drilling machine moved off of well 3/31 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Claude Isby (Drilling Machine Operator) Date 5/15, 1978
Drilling Machine Operator's License No. 1133

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Bert Jones (Person, firm or corporation) (Type or print)
Address 29400 Santiam Hwy Lebanon Ore
[Signed] Bert Jones (Water Well Contractor)
Contractor's License No. 514 Date 5/15/78, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119