NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED NOV 20 1967 STATE ENGINEER SALEM, OREGON

LINN 9901

WATER WELL REPORT
STATE OF OREGON
(Please type or print) (Do not write above this line)

State Well No. 12/2W-26 K

State Permit No. G-4564

(1) OWNER:
Name Mr. Joseph M. Crenshaw

Address Rt. 1, Box 582, Lebanon, Oregon

(2) TYPE OF WORK (check): Test Well
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☒ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☒

6 " Diam. from 0 ft. to 68 ft. Gage .250

" Diam. from ft. to ft. Gage

" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☐ Yes ☒ No.

Type of perforator used

Size of perforations in. by in.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 8 ft. below land surface Date 11/9/67

Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

" " " "

" " " "

Bailer test 1800 gal./min. with 47 ft. drawdown after 1 hrs.

Artesian flow g.p.m. Date

Temperature of water Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Puddle Clay & Cement

Depth of seal 21 ft.

Diameter of well bore to bottom of seal 10 in.

Were any loose strata cemented off? ☐ Yes ☒ No Depth

Was a drive shoe used? ☐ Yes ☒ No

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Linn Driller's well number

¼ ¼ Section 26 T. 12S R. 2W W.M.

Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 6

Depth drilled 95 ft. Depth of completed well 95 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Clay	0	6	
Clay & Gravel	6	24	
Yellow Clay	24	35	
Blue Clay	35	43	
Red Clay	43	68	
Fractured Rock & Gravel	68	80	
Blue Rock	80	95	

Work started 11/8/67 19 Completed 11/9/67 19

Date well drilling machine moved off of well 11/9/67 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Bert Jones (Drilling Machine Operator) Date 11/15/67, 19

Drilling Machine Operator's License No. 158

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME Casey Jones Well Drilling (Person, firm or corporation) (Type or print)

Address Rt. 8, Box 695, Pleasant Hill, Oregon

[Signed] Delbert S Jones (Water Well Contractor)

Contractor's License No. 103 Date 11/15/67, 19

(USE ADDITIONAL SHEETS IF NECESSARY)