NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
SEP 12 1978
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 23S/47E-7b9
State Permit No.

March 23/2

(1) OWNER:
Name ED JOHNSON
Address ADRIAN OREGON

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 7.1 ft. to 48 ft. Gage 12.50
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
d: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 10 gal./min. with 0 ft. drawdown after 2 hrs.
sian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used BENTONITE
Well sealed from land surface to 25 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal — sacks
Number of sacks of bentonite used in well seal 7 sacks
Brand name of bentonite WESTERN
Number of pounds of bentonite per 100 gallons of water 350 lbs./100 gals.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County MALHEUR Driller's well number
NE ¼ NW ¼ Section 7 T. 23-S R. 47-E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 58 ft.
Static level 45 ft. below land surface. Date AUG-14-78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 70 ft. Depth of completed well 70 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
BROWN CLAY	0	58	
BROWN CLAY	58	61	45
BROWN CLAY	61	65	45
BLUE CLAY	65	70	45

Work started AUG-12 19 78 Completed AUG-14 19 78
Date well drilling machine moved off of well AUG-14 19 78

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Denzil Metzer (Drilling Machine Operator) Date Aug 23, 19 78
Drilling Machine Operator's License No. 286

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name DENZIL METZER (Person, firm or corporation) (Type or print)
Address HOMEDALE IDAHO
[Signed] Denzil Metzer (Water Well Contractor)
Contractor's License No. 399 Date Aug 23, 19 78

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119