NOTICE TO WATER WELL CONTRACTOR
The original and first copy
of this report are to be
filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date
of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED NOV 24 1970 STATE ENGINEER SALEM, OREGON

RECEIVED DEC - 7 1970 STATE ENGINEER SALEM, OREGON

10386

31 State Well No. 8/2W-15cd

State Permit No. G-6111

(1) OWNER:
Name Jim Gray
Address 6908 Lipscomb S.E
Salem Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

[illegible] CASING INSTALLED:
Threaded ☐ Welded ☑
8" Diam. from +1 ft. to 19 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

[illegible] PERFORATIONS:
Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 72+ gal./min. with 18 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
[illegible]perature of water 58 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cemented
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 1 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
SE ¼ SW ¼ Section 15 T. 8S R. 2W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 169 ft. ft.
Static level 14 ft. below land surface. Date 11-10-70
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 8
Depth drilled 200 ft. Depth of completed well 200 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Brown Clay	0	6	
	~~6~~	~~98~~	
Grey Sandstone	6	98	
Grey shale	98	135	
Grey Sandstone	135	185	
Grey Shale	185	200	

Work started 10-22 1970 Completed 11-10 1970
Date well drilling machine moved off of well 11-10 1970

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Norman O Ferrell Sr Date 11-23, 1970
(Drilling Machine Operator)
Drilling Machine Operator's License No. 455

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Robinson Cola Well Drilling
(Person, firm or corporation) (Type or print)
Address 4510 DAllAS Rd Salem Oregon
[Signed] George H. Robinson
(Water Well Contractor)
Contractor's License No. 13 Date 11-23, 1970

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119