NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED NOV 17 1969 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 8/2W-26
State Permit No.

(1) OWNER:
Name LARRY BRUCK
Address Box 138 - SUBLIMITY ORE.

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from +1 ft. to 30 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 5 ft. below land surface Date 10-7-69
Artesian pressure lbs. per square inch Date

(9) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 25 gal./min. with 15 ft. drawdown after 1 hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☑ No

(10) CONSTRUCTION:
Well seal—Material used DRILLING CLAY & BENTONITE
Depth of seal 20 ft.
Diameter of well bore to bottom of seal 10 in.
Were any loose strata cemented off? ☐ Yes ☑ No Depth
Was a drive shoe used? ☑ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County MARION Driller's well number
¼ ¼ Section 26 T. 8 S R. 2 W W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 30 ft. Depth of completed well 30 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
UNCONSOLIDATED SAND & GRAVEL - PARTLY CEMENTED WITH BROWN CLAY	0	30	

Work started 10-6-69 19 Completed 10-7 - 19 69
Date well drilling machine moved off of well 10-7 - 19 69

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Marion West (Drilling Machine Operator) Date 10-7, 19 69
Drilling Machine Operator's License No.

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME MILLER - ROBINSON & WEST (Person, firm or corporation) (Type or print)
Address 5245 JOSEPH ST. S.E. SALEM
[Signed] Harlan R. Miller (Water Well Contractor)
Contractor's License No. 37 Date 10-7- 19 69

(USE ADDITIONAL SHEETS IF NECESSARY)