NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED DEC 10 1971 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

MARION 13350

State Well No. 8/1-1

State Permit No.

(1) OWNER:
Name Ray Springer
Address 216 High Main St. Silverton, Ore.

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☑ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☐
12" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☑ Yes ☐ No If yes, by whom? Brown Valley
Yield: 16 gal./min. with 305 ft. drawdown after 3 hrs.
" " "
" " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 54° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
¼ ¼ Section 1 T. 8S R. 1E W.M.
Bearing and distance from section or subdivision corner
Lot #5, Spring Creek Subdivision

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 100 ft. below land surface. Date 12-7-71
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled ft. Depth of completed well ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Cleaned out from			
295 ft to 314 ft.			

Work started 11-30 19 71 Completed 12-7 19 71
Date well drilling machine moved off of well 12-7 19 71

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] J. F. Terrell Date 12/8, 19 71
(Drilling Machine Operator)
Drilling Machine Operator's License No. 179

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name J. F. Terrell Well Drilling
(Person, firm or corporation) (Type or print)
Address 8425 Wheatland Rd. N. Salem, Ore.
[Signed] Mrs. Jean D. Terrell
(Water Well Contractor)
Contractor's License No. 400 Date 12/8

(USE ADDITIONAL SHEETS IF NECESSARY)