NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED AUG 4 1976 WATER RESOURCES DEPT. SALEM, OREGON

MA 71... 1648D

State Well No. .....
State Permit No. 7S/2W 33

(1) OWNER:
Name Wayen Burger
Address 2320 Electric SE
Salem Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0+1 ft. to 87 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
~~Bailer~~ Air test 17 gal./min. with 76 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement Grout
Well sealed from land surface to 35 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 18 in.
Number of sacks of cement used in well seal 11 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
¼ ¼ Section 33 T. 7S R. 2W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 64 ft.
Static level 4 ft. below land surface. Date 7-21-76
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 118 ft. Depth of completed well 118 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Soil	0	2	
Clay Brown	2	15	
Clay Blue	15	26	
Weathered out Rock	26	105	
Clay Blue	105	118	

Work started 7-19 19 76 Completed 7-21 19 76
Date well drilling machine moved off of well 7-21 19 76

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Garrett H. Bendt (Drilling Machine Operator) Date 7-22 19 76
Drilling Machine Operator's License No. 789

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Robinson Eolz Drilling (Person, firm or corporation) (Type or print)
Address 4512 Dallas Hwy. Salem
[Signed] George H. Robinson (Water Well Contractor)
Contractor's License No. 13 Date 8-3, 1976

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119