NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
APR 23 1968
STATE ENGINEER
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

MAR. 1950

State Well No. 5/1w-22E
State Permit No. G-4466

(1) OWNER:
Name Arthur Pfaffinger
Address Rt. 2 Box 63 Woodburn, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
8 " Diam. from top ft. to 140 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☒ Yes ☐ No.
Type of perforator used Mills
Size of perforations 2 in. by 3/8 in.
128 perforations from 85 ft. to 100 ft.
144 perforations from 120 ft. to 135 ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 30 ft. below land surface Date 4-17-68
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Driller
Yield: 140 gal./min. with 25 ft. drawdown after 2 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water 55 Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Drill cuttings Puddle clay
Depth of seal 20 ft.
Diameter of well bore to bottom of seal 12 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Marion Driller's well number 1300
¼ ¼ Section 23 T. 5 S R. 1W W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 8
Depth drilled 143 ft. Depth of completed well 140 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Top Soil	0	2	
Yellow Clay	2	65	
Brown Sand	65	75	
Blue Clay	75	83	
Cemented Gravel	83	100	30
Blue Clay	100	120	
Cemented Gravel	120	135	30
Blue Clay	135	143	

Work started 4-9-68 19 Completed 4-17-68 19
Date well drilling machine moved off of well 4-18-68 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Donald W. Morton (Drilling Machine Operator) Date 4-18-68 19

Drilling Machine Operator's License No. 536

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME WILLAMETTE DRILLING COMPANY (Person, firm or corporation) (Type or print)

Address 7641 35th Ave. NE Salem, Oregon

[Signed] Emil O. Rice (Water Well Contractor)

Contractor's License No. 2 Date 4-18-68, 19

(USE ADDITIONAL SHEETS IF NECESSARY)