NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
OCT 21 1971
STATE ENGINEER
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

4920
MAR

State Well No. 6/3W-15
State Permit No.

(1) OWNER:
Name Keith Zielinski
Address 8565 Lawrence Dr. N.
Salem, Ore.

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from 0 ft. to 31 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
Bailer test 20 gal./min. with 10 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 54° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Puddle Clay
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 8 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
¼ ¼ Section 15 T. 6 R. 3 west W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 23 ft.
Static level 15 ft. below land surface. Date 10/20/71
Artesian pressure ~~37~~ lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled 31 ft. Depth of completed well 31 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Top Soil	0	3	
Brown Clay	3	15	
Brown Clay & Sand	15	23	
Sand & Gravel	23	28	
Gravel	28	31	

Work started 10/20 19 71 Completed 10/20 19 71
Date well drilling machine moved off of well 10/20 19 71

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] J. F. Terrell (Drilling Machine Operator) Date 10/20, 1971
Drilling Machine Operator's License No. 179

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name J. F. Terrell Well Drilling (Person, firm or corporation) (Type or print)
Address 8425 Wheatland Rd N. Salem, Ore. 97303
[Signed] Mrs. Zone L. Terrell (Water Well Contractor)
Contractor's License No. 460 Date 10/20, 1971

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119