NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON, within 30 days from the date of well completion.

RECEIVED NOV 26 1973 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 7S/2W-22

State Permit No.

(1) OWNER:
Name Mrs. Norman Hagensen
Address 7364 Conifer St N.E. Salem, Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from 0 ft. to 95 ft. Gage .350
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 40 gal./min. with 10 ft. drawdown after 1 hrs.
Artesian flow — g.p.m.
Temperature of water — Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 7 sacks
Number of sacks of bentonite used in well seal — sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? — depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number 876
SE ¼ NW ¼ Section 22 T. 7S R. 2W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 71 ft.
Static level 44 ft. below land surface. Date 11/9/73
Artesian pressure — lbs. per square inch. Date —

(12) WELL LOG: Diameter of well below casing
Depth drilled 95 ft. Depth of completed well 95 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Brown Clay	0	32	
Cemented sand + gravel	32	58	
Black sand (fine)	58	67	
Cemented sand & gravel	67	71	
Black sand (fine + course)	71	74	
Course brown sand	74	90	
Course sand + gravel	90	95	

Work started 10/30/73 19 73 Completed 11/8 19 73
Date well drilling machine moved off of well 11/9 19 73

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] M. L. Lothridge (Drilling Machine Operator) Date 11/9, 19 73
Drilling Machine Operator's License No. 876

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Merritt P. West (Person, firm or corporation) (Type or print)
Address 5875 Griffin Rd. S.E.
[Signed] Harlan R. Miller (Water Well Contractor)
Contractor's License No. 37 Date 11-13, 19 73

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119