RECEIVED
APR 7 1969
STATE ENGINEER

MORR 242

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 3/25-35cd

State Permit No.

(1) OWNER:
Name Harold W. Wright
Address Ruggs, Oregon

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☑ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☑ Test Well ☐ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☐
10" Diam. from 0 ft. to 19 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 33' ft. below land surface Date 3-11-69
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
Air lift 150 GPM 4"
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water 58 Was a chemical analysis made? ☐ Yes ☑ No

(10) CONSTRUCTION:
Well seal—Material used Bentonite
Depth of seal 19 ft.
Diameter of well bore to bottom of seal 13"3" in.
Were any loose strata cemented off? ☐ Yes ☐ No Depth
Was a drive shoe used? ☐ Yes ☑ No
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Morrow Driller's well number 3
SE ¼ SW ¼ Section 35 T. 3S R. 25E W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 10"
Depth drilled 418' ft. Depth of completed well 418' ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Basalt-BLACK-Hard	320	335'	33'
Basalt-BLACK-Soft	335	341'	
BLACK Basalt-Hard	341'	368'	
Basalt BLACK Soft	368'	371'	33'
Basalt BLACK Hard	371'	418'	

Work started 3-4-69 19 Completed 3-16 19 69
Date well drilling machine moved off of well 3-17 19 69

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Tom Hank (Drilling Machine Operator) Date 3-25, 1969
Drilling Machine Operator's License No. 644

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME INTERVALLEY DRILLING CO. (Person, firm or corporation) (Type or print)
Address P.O. Box 471 Island City, Oregon
[Signed] Otto Ellsworth (Water Well Contractor)
Contractor's License No. 398 Date 4/5, 1969

(USE ADDITIONAL SHEETS IF NECESSARY)