NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)

RECEIVED
DEC 20 1976
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 2N/17E-7ab

State Permit No.

(Do not write above this line)

V.M.

(1) OWNER:
Name Martin Land Co.
Address Rufus, Oregon 97050

(2) TYPE OF WORK (check): Reaming
New Well ☐ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☒ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
12 " Diam. from 0 ft. to 68 ft. Gage .250
..... " Diam. from ft. to ft. Gage
..... " Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
..... perforations from ft. to ft.
..... perforations from ft. to ft.
..... perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☐ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
..... gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Bentonite
Well sealed from land surface to 68 ft.
Diameter of well bore to bottom of seal 16 in.
Diameter of well bore below seal 12 in. to 240'
Number of sacks of cement used in well seal 0 sacks
Number of sacks of bentonite used in well seal 6 sacks
Brand name of bentonite International
Number of pounds of bentonite per 100 gallons of water 100 lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Sherman Driller's well number
NW ¼ NE ¼ Section 7 T. 2N R. 17E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 12" to 240 ft.
Depth drilled ft. Depth of completed well ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Reamed 8 to 12 from o0 to 240' then cleaned out to 445'			
Sealed with bentonite and mixed rock cuttings so it would not wash out with large volume of water. This was in the best interest of the state of Oregon & the customer.			

Work started 10 Dec 1976 Completed 14 Dec 1976
Date well drilling machine moved off of well 16 Dec 1976

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Richard J. Murray (Drilling Machine Operator) Date 26 Dec, 1976
Drilling Machine Operator's License No. 737

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Richard J. Murray (Person, firm or corporation) (Type or print)
Address 3712 W 8th The Dalles, Oregon
[Signed] Richard J. Murray (Water Well Contractor)
Contractor's License No. 606 Date 26 Dec, 1976

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119