NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

FILL 255

State Well No. 2N/10W-10dd

State Permit No.

(1) OWNER:
Name Betty Koch
Address 407 21st St N.E. Salem Ore 97301

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
D[illegible] ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from +1 ft. to 64 ft. Gage .250
[illegible]" Diam. from ft. to ft. Gage
[illegible]" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 20 gal./min. with 20 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 54 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 7 sacks
How was cement grout placed? Pumped
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Tillamook Driller's well number
SE ¼ SE ¼ Section 10 T. 2N R. 10W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 55 ft.
Static level 38 ft. below land surface. Date 8-31-79
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 65 ft. Depth of completed well 65 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Brn soil	0	2	
Brn clay	2	26	
Brn clay small boulders	26	40	
Brn clay	40	55	
Brn sand + Gravel	55	65	38

RECEIVED
SEP 14 1979
WATER RESOURCES DEPT
SALEM, OREGON

Work started 8-31 1979 Completed 8-31 1979
Date well drilling machine moved off of well 8-31 1979

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Joseph Trussell (Drilling Machine Operator) Date 8-31, 1979
Drilling Machine Operator's License No. 832

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Trussell Well Drilling (Person, firm or corporation) (Type or print)
Address Box 336 Banks Ore 97106
[Signed] Joseph Trussell (Water Well Contractor)
Contractor's License No. 711 Date 8-31, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119