NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

UMAT 3479

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
AUG 13 1982
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 5N/28E-33
State Permit No.

(1) OWNER:
Name Bud Potter
Address Hermiston, Oregon 97

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☑ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☐
..." Diam. from None ft. to ft. Gage
..." Diam. from ft. to ft. Gage
..." Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
Nil " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Portland Cement
Well sealed from land surface to 15 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? Pumped
Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Umatilla Driller's well number
¼ SE ¼ Section 33 T. 5N R. 28 W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found — ft.
Static level — ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled ft. Depth of completed well ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
I Pushed 16'			
feet of 10" Casing			
Down over the 8" and			
It Stop at 16' feet			
I then cleaned the Sand out			
and Pumped in 5 Sacks			
of Cement I couldn't Pull			
the 10" Casing -			

Work started 8-4 1982 Completed 8-4 1982
Date well drilling machine moved off of well 8-4 1982

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Todd Hon (Drilling Machine Operator) Date 8-4, 1982
Drilling Machine Operator's License No. 1345

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name LADD HORN Well Drilling (Person, firm or corporation) (Type or print)
Address 1518 SW 44 Pendleton
[Signed] Todd Hon (Water Well Contractor)
Contractor's License No. 739 Date 8-4, 1982

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119