NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

UMAT 36 3N

WATER WELL REPORT
STATE OF OREGON

(Please type or print)
(Do not write above this line)

RECEIVED
JUN 18 1981
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 5N/28E-36
Permit No.

(1) OWNER:
Name River Road Const
Address P.O. Box 194 Hermiston, Or 97838

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 141 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test air 50 gal./min. with 130 ft. drawdown after 2 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? Ran trimmy pipe pumped cement to land surfacd
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Umatilla Driller's well number
¼ ¼ Section 36 T5n R. 28E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 252 ft.
Static level 75 ft. below land surface. Date 5-14-81
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 258 ft. Depth of completed well 258 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Surface sandy soil	0	3	
Sand brown	3	120	
Sand grey	120	135	
Rock brown soft	135	151	
Rock grey hard	151	252	
Rock black soft	252	258	75

Work started 5-12-81 19 Completed 5-14-81 19
Date well drilling machine moved off of well 5-14-81 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] W. R. Allison (Drilling Machine Operator) Date 5-14-81, 19
Drilling Machine Operator's License No.

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Allison Drilling Co (Person, firm or corporation) (Type or print)
Address Rt 3 Box 3447 Hermiston Or. 97838
[Signed] W. R. Allison (Water Well Contractor)
Contractor's License No. 754 Date 5-14-81, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-11