STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

UMAT 59399
10/10/2025

WELL I.D. LABEL# L	120820
START CARD #	1079918
ORIGINAL LOG #	UMATILLA 3918

(1) LAND OWNER

Owner Well I.D. _____

First Name ANTHONY Last Name GRAVES

Company _____

Address 675 COUNTY RD

City MILTON FREEWATER State OR Zip 97862

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	2	95	0.250	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other _____

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 340.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	340					
					Calculated		
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☐ Other: _____

Backfill placed from _____ ft. to _____ ft. Material _____

Filter pack from _____ ft. to _____ ft. Material _____ Size _____

Explosives used: ☐ Type _____ Amount _____

Seal Placement Begin Date _____ Begin Time _____

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia _____ From + ☐ _____ To _____

(7) PERFORATIONS/SCREENS

Perforations Method _____

Screens Type _____ Material _____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	35		338	1

Temperature 63 °F Lab analysis ☐ Yes By _____

Water quality concerns? ☐ Yes (describe below) TDS amount 12 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County UMATILLA Twp 5.00 N N/S Range 35.00 E E/W WM

Sec 2 SW 1/4 of the NW 1/4 Tax Lot 700

Tax Map Number _____ Lot _____

Lat ___° ___' ___" or 45.94239595 DMS or DD

Long ___° ___' ___" or -118.41226520 DMS or DD

◉ Street address of well ○ Nearest address

675 COUNTY RD, MILTON FREEWATER, OR 97862

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	10/8/2025		☐	230
Completed Well	10/8/2025		☐	230

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found _____

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
10/8/2025	300	340	35		☐	230

(11) WELL LOG

Ground Elevation 964.31 FT

Material	From	To
See original well report	0	240
Hard black basalt	240	300
Soft brown basalt	300	340

Construction Begin Date 10/8/2025 Begin Time 14 00 End Date 10/8/2025

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1869 Date 10/10/2025

Signed BLAKE HARDING (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1869 Date 10/10/2025

Signed BLAKE HARDING (E-filed)

Drilling Company: Harding Drilling Inc

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

UMAT 59399

10/10/2025

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.94239595 Datum: WGS84
Longitude: -118.41226520
Township/Range/Section/Quarter-Quarter Section:
WM5.00N35.00E2SWNW
Address of Well:
675 COUNTY RD, MILTON FREEWATER, OR 97862

Well Label: 120820

Printed: October 10, 2025

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor