NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED JUL 22 1968 STATE ENGINEER SALEM OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
Do not write above this line)

RECEIVED AUG 20 1968 STATE ENGINEER SALEM OREGON

State Well No. 2/38-10 D
State Permit No. 388

(1) OWNER:
Name Sheldon Strand
Address LaGrande, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☒ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 20 ft. Gage .25
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☐ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 50 ft. below land surface Date 6/24/68
Artesian pressure lbs. per square inch Date

(9) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 9 gal./min. with 350 ft. drawdown after 2 hrs.
Artesian flow g.p.m. Date
Temperature of water 64 Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Bentonite and cement
Depth of seal 20, with Bentonite to bottom
Diameter of well bore to bottom of seal 9 7/8 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☐ Yes ☒ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Union Driller's well number
NW ¼ NW ¼ Section 10 T. 2S R. 38E W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG: Diameter of well below casing 9 7/8"
Depth drilled 464 ft. Depth of completed well 464 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Topsoil	0	2	
Brown clay, gravel	2	11	
Brown sandy clay	11	42	
Brown clay, gravel	42	53	
Brown clay, sand & grav.	53	78	
Brown clay	78	99	
Brown clay, some sand & gravel	99	158	
Blue clay sandy streaks wood at 235'	158	198	
Brown clay, some sand	198	265	
Blue clay	265	288	
Brown & blue clay streaks, sandy	288	334	
Blue clay	334	380	
sand	380	382	
Brown clay, sandy	382	464	
Casing installed and hole filled with Bentonite, as customer may wish to deepen later. Top of casing sealed with cement grout.			

Work started 6/20/68 19 Completed 6/24/68 19
Date well drilling machine moved off of well 6/24/68 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [illegible] (Drilling Machine Operator) Date 6/25/, 19 68
Drilling Machine Operator's License No. 388

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Inter Valley Drilling Co. (Person, firm or corporation) (Type or print)
Address Island City, Ore.
[Signed] [illegible] (Water Well Contractor)
Contractor's License No. 398 Date 7/11/68, 19

(USE ADDITIONAL SHEETS IF NECESSARY)