STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WASC 52001

8/9/2012

WELL I.D. LABEL# L 98290
START CARD # 1017056
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name DOROTHY Last Name GOSSON
Company
Address 7250 MILL CREEK ROAD
City THE DALLES State OR Zip 97058

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 217.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
12	0	57	Bentonite Chips	0	46	125	S
8	57	217	Cement	46	56	15	S

How was seal placed: Method [ ] A [ ] B [ ] C [X] D [ ] E
[X] Other POURED
Backfill placed from ____ ft. to ____ ft. Material
Filter pack from ____ ft. to ____ ft. Material ____ Size
Explosives used: [ ] Yes Type ____ Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	8	[X]	1	56	.250	(•)	( )	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia ____ From ____ To ____

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
35		216	

Temperature 60 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County WASCO Twp 1.00 N N/S Range 12.00 E E/W WM
Sec 28 SW 1/4 of the SE 1/4 Tax Lot 600
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(•) Street address of well ( ) Nearest address
7250 MILL CREEK ROAD THE DALLES OR 97058

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	7/30/2012		[ ]	140

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 192.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/30/2012	192	217	35		[ ]	140
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
FILL	0	5
BOULDERS AND SAND	5	23
GRAVEL	23	45
SANDSTONE HARD FINE TAN	45	66
SANDSTONE HARD FINE GRAY	66	87
SANDSTONE HARD FINE BROWN	87	96
SANDSTONE HARD FINE GRAY	96	102
SANDSTONE HARD FINE TAN	102	192
SANDSTONE COARSE GRAY W/B	192	217

Date Started 7/2/2012 Complete 7/30/2012

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1790 Date 8/9/2012

Signed DOUGLAS C AUSTIN (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 790 Date 8/9/2012

Signed CHARLES W AUSTIN (E-filed)

Contact Info (optional)