NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED FEB 3 1970 ST. ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Wash 838

State Well No. 2/1W-33bb
State Permit No.

(1) OWNER:
Name Donald C. Cochram
Address RT. 1, Box 35 Sherwood, Ore.

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 22 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 24 ft. below land surface Date 1-28-70
Artesian pressure lbs. per square inch Date

(9) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Operator
Yield: 45 gal./min. with 71 ft. drawdown after 2 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water 51° Was a chemical analysis made? ☐ Yes ☒ No

(10) CONSTRUCTION:
Well seal—Material used Cement Grout & Cuttings
Depth of seal 0 To 20 ft.
Diameter of well bore to bottom of seal 9 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☐ Yes ☒ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Wash. Driller's well number 157
NW ¼ NW ¼ Section 33 T. 2S R. 1W W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled 95 ft. Depth of completed well 95 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Brown Clay & Cobbles	0	16	
Hard Gray Basalt	16	36	
Soft Gray Basalt, Clay Seams	36	48	
Hard Gray Basalt	48	81	
Gray, Brown Porous Basalt	81	88	24
Hard Gray Basalt	88	95	

Work started 1-27 19 70 Completed 1-28 19 70
Date well drilling machine moved off of well 1-28 19 70

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Raymond A. Borcher (Drilling Machine Operator) Date 1-28, 19 70
Drilling Machine Operator's License No. 305

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME B & S Drilling Co. (Person, firm or corporation) (Type or print)
Address RT 3, Box 27A Sherwood, Ore.
[Signed] Raymond A. Borcher (Water Well Contractor)
Contractor's License No. 404 Date 1-28, 19 70

(USE ADDITIONAL SHEETS IF NECESSARY)