NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

YAMH
1111

RECEIVED
JUL 13 1976
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON

(Please type or print)
(Do not write above this line)

State Well No. .....
State Permit No. 2S/3W-29

(1) OWNER:
Name Ken Just
Address Rt 1 Box 124 Gervais Ore

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 20 ft. Gage 1/4
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
Air lifted 3 gpm from 350 ft
" after 1 hr " "
Bailer test gal./min. with 260 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 54 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 5/8 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 6 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Yamhill Driller's well number
¼ ¼ Section T. R. W.M.
Bearing and distance from section or subdivision corner
Sec 29 T2S R3W

(11) WATER LEVEL: Completed well.
Depth at which water was first found 110 ft.
Static level 90 ft. below land surface. Date 6/29-76
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 350 ft. Depth of completed well 350 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Brown Clay	0	4	
Yellow Clay	4	12	
Blue Shale	12	350	

Work started 6/28 1976 Completed 6-29 1976
Date well drilling machine moved off of well 6-29 1976

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Marlin M Huffman (Drilling Machine Operator) Date 6/30, 1976
Drilling Machine Operator's License No. 82

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Arrow Drilling Inc (Person, firm or corporation) (Type or print)
Address 729 N Main Newberg Ore
[Signed] Marlin M Huffman (Water Well Contractor)
Contractor's License No. 117 Date 6/30, 1976

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119