NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

Yamh 2500

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED MAY 3 1976 WATER RESOURCES DEPT. SALEM, OREGON

State Well No. 3S/3W-22
State Permit No.

(1) OWNER:
Name L.V. Mores
Address Rt. #4 Box 355 C
Newberg, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 125 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used torch
Size of perforations 3/16 in. by 3 in.
62 perforations from 60 ft. to 125 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 15 gal./min. with 96 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 21 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 11 sacks
Number of sacks of bentonite used in well seal sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☒ Yes ☐ No Size of gravel: 3/8"
Gravel placed from 21 ft. to 96 ft.

(10) LOCATION OF WELL:
County Yamhill Driller's well number
¼ ¼ Section 22 T. 3-S R. 3 W W.M.
Bearing and distance from section or subdivision corner C A D

(11) WATER LEVEL: Completed well.
Depth at which water was first found 34' ft.
Static level 34' ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled 160 ft. Depth of completed well 160 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Overburden	0	2	
Brown clay	2	26	
Grey clay	26	48	
Grey broken basalt	48	94	
Cave broken basalt	94	96	
Broken brown basalt	96	142	
Soft brown basalt	142	160	

Work started March 25 19 76 Completed April 14 19 76
Date well drilling machine moved off of well April 14 19 76

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Donald Criswell (Drilling Machine Operator) Date Apr 20, 19 76
Drilling Machine Operator's License No. 1050

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Meeker Well Drilling (Person, firm or corporation) (Type or print)
Address Newberg, Oregon
[Signed] John H. Meeker (Water Well Contractor)
Contractor's License No. 111 Date Apr. 19 76

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119