STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

YAMH 58527

11/19/2020

WELL I.D. LABEL# L
START CARD # 1049816
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name MIKE Last Name DUYCK
Company
Address 4561 NE MINERAL SPRINGS RD
City MCMINNVILLE State OR Zip 97128

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [X] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 0.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	100	Bentonite	0	100	44	S
					Calculated		
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED INTO ANNULA
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Temperature °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County YAMHILL Twp 4.00 S N/S Range 4.00 W E/W WM
Sec 1 NW 1/4 of the SE 1/4 Tax Lot 1200
Tax Map Number Lot
Lat ° ' " or 45.24859249 DMS or DD
Long ° ' " or -123.12306009 DMS or DD
[•] Street address of well [ ] Nearest address
4561 NE MINERAL SPRINGS RD, MCMINNVILLE, OR 97128

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? [ ] Dry Hole? [X]

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation

Material	From	To
BROWN SILTY CLAY	0	34
GRAY STICKY CLAY	34	52
GRAY CLAY W CLAYSTONE STREAKS	52	80
GRAY CLAY	80	94
BROWN SANDSTONE	94	100

Date Started 11/5/2020 Completed 11/17/2020

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2036 Date 11/18/2020
Signed KELVIN APPLEBEE (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2023 Date 11/18/2020
Signed MICHAEL APPLEBEE (E-filed)
Contact Info (optional) ALPINE RESOURCES LLC 503-647-2969