Amd 10/23/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

YAMH 59958

8/31/2026

WELL I.D. LABEL# L 154516
START CARD # 1083343
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name DAVE Last Name MARESH
Company
Address 9300 NE WORDEN HILL ROAD
City DUNDEE State OR Zip 97115

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 535.00 ft.

BORE HOLE

Dia	From	To
10	0	115
6	115	565

SEAL

Material	From	To	Amt	sacks/lbs
Cement	0	115	45	S
		Calculated	35	
		Calculated		

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [ ] Other:
Backfill placed from 535 ft. to 565 ft. Material SLOUGH
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/8/2026 Begin Time 09 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	2	115	0.250	ST	X			

Temp casing [X] Yes Dia 10 From + [ ] 0 To 55

(7) PERFORATIONS/SCREENS

Perforations Method Saw Cut
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4.5	15	535	.25	5	1180	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	15		500	1
Pump	12	20	462	1

Temperature 55 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 43 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County YAMHILL Twp 3.00 S N/S Range 3.00 W E/W WM
Sec 27 NW 1/4 of the SW 1/4 Tax Lot 1300
Tax Map Number Lot
Lat ° ' " or 45.28103620 DMS or DD
Long ° ' " or -123.05057534 DMS or DD
(•) Street address of well ( ) Nearest address
9300 NE WORDEN HILL ROAD, DUNDEE, OR 97115

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8/3/2026			243

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 65.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/17/2026	65	107	1			65
8/3/2026	240	535	12			243

(11) WELL LOG

Ground Elevation 757.36 FT

Material	From	To
Clay, red, soft	0	9
Clay, brown, soft-medium	9	30
Clay, grey and brown, medium-hard	30	54
Basalt, grey, medium	54	95
Basalt, brown, medium	95	107
Basalt, grey, medium	107	240
Basalt, grey, medium, fractured	240	390
Basalt, brown, medium	390	415
Basalt, grey, medium-hard	415	491
Basalt, grey, hard	491	537
Claystone, yellow, soft	537	545
Claystone, grey, soft	545	565

Construction
Begin Date 6/15/2026 Begin Time 09 00 End Date 8/3/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2077 Date 8/31/2026

Signed MIKE MINGAY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1988 Date 8/31/2026

Signed ERIC SCHNEIDER (E-filed)

Drilling Company: Schneider Water Services

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - continuation page

YAMH 59958

8/31/2026

WELL I.D. LABEL# L 154516

START CARD # 1083343

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To

SEAL Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.2810362 Datum: WGS84
Longitude: -123.05057534
Township/Range/Section/Quarter-Quarter Section:
WM 3S 3W 27 NWSW
Address of Well:
9300 NE WORDEN HILL ROAD, DUNDEE, OR 97115

Well Label: L154516
Well Log: YAMH 59958
Printed: October 23, 2026

DISCLAIMER: This map is intended to represent the approximate location of the exempt use well provided by the land owner. It is not intended to be construed as survey accurate in any manner.

Generated by OWRD

