



**Before submitting your Application for Extension of Time, make sure the following items are included:**

- This completed Application for Extension of Time.
- Statutory fee of \$500.
- Signature page (last page of this Application for Extension of Time).
- All supporting documentation and/or evidence referenced in the Application for Extension of Time.

**MAIL COMPLETED APPLICATION  
along with the  
\$500 STATUTORY FEE TO:**

**Water Resources Department  
Attn: Water Right Permit Extensions  
725 Summer Street NE, Suite A  
Salem, Oregon 97301**

**RECEIVED**  
MAR 05 2010  
WATER RESOURCES DEPT  
SALEM, OREGON

1. **Did the actual construction of the water system/well drilling begin within the time specified in the permit?**     Yes     No

Date construction began is: Not applicable

Details of construction: \_\_\_\_\_

[OAR 690-315-0020(3)(e)(A)]

2. **Permits typically contain standard or special conditions that must be satisfied to lawfully develop and use permitted water. In the development of this water right, have you satisfied the conditions contained in your permit?**     Yes     No

2-A) **Describe how you have complied with each condition contained in the original permit [and, if applicable, each condition contained in any order approving a permit amendment and/or a final order approving a prior extension of time]. Include the date when the condition was satisfied.**

**CHART-A**

Condition No. **	Date Satisfied	Describe How Permit Condition Has Been Satisfied
4	2004	Darrin Eckman, PE
5	2007 & 2008	Darrin Eckman, PE
6	10/11/2004	OWRD approved plans

\*\* **Condition No:** Hand-number each condition on a copy of your permit (and, if applicable, permit amendment and prior extension).



2-B) If you have NOT complied with all applicable conditions, explain the reasons why and indicate with a date certain (in the near future) when compliance will occur.

**CHART-B**

Condition No.**	Date Will Comply	Explain Why Each Permit Condition Has NOT Been Satisfied
1	10/1/2011	Reservoir has not been completed and filled. No water diverted from reservoir yet
2	10/1/2011	Reservoir has not been completed and filled. No water diverted from reservoir yet
3	10/1/2011	Reservoir has not been completed and filled. No water diverted from reservoir yet
7	10/1/2011	Reservoir has not been completed and filled. No water diverted from reservoir yet

\*\* Condition No: Hand-number each condition on a copy of your permit (and, if applicable, permit amendment and prior extension.

[OAR 690-315-0020(3)(e)]

3. Provide evidence of physical progress made toward completion of the water system, and of progress made toward making beneficial use of water within the permitted time period (CHART-C); and if applicable, within the time period of the most recent extension granted (CHART-D).

3-A) CHART-C (below) must be completed for all Application for Extension of Time requests. Use chronological order.

**CHART-C**

DATE	WORK ACCOMPLISHED BEFORE PERMIT WAS ISSUED <i>List any work done before the permit was issued – eg. well drilled.</i>	COST*
2002 to 2004	Design, preparation of plans and specifications and approval by OWRD	\$18,000
<b>WORK ACCOMPLISHED AFTER PERMIT WAS ISSUED and PRIOR TO DATE SPECIFIED IN PERMIT FOR COMPLETE APPLICATION OF WATER <i>List work/actions done during the permitted time period.</i></b>		
DATE		COST*
11/12/2004	<b>Date the permit was signed</b> - find date above signature on last page of permit.	
NA	<b>Date the permit specified "Actual Construction Work" shall begin ("A-Date")</b> -not all permits contain this date.	
10/2007	Construction of some of the embankment and temporary spillway	\$50,000
8/2008	Raised embankment height, spillway finished and some riprap installed	\$17,000
10/1/2009	<b>Date the permit specified complete application of water to the use shall be made ("C-Date")</b> - all permits contain this date.	

### CHART-C (continued)

DATE	WORK ACCOMPLISHED AFTER "C-DATE" <i>COMPETE ONLY IF THIS IS YOUR 1st APPLICATION FOR EXTENSION OF TIME: List work done after the date specified in the permit for complete application of water up to the date of this Application for Extension of Time.</i>	COST*
2/2010	Engineer inspected dam and made recommendations to add more riprap To embankment and spillway.	\$500
<b>Total Cost for Chart-C</b>		<b>\$85,500</b>

\* If exact cost is not known, you must provide your best estimate.

4. Cost of project to date: **\$85,500**  
(The total combined cost from CHART-C)

5. Provide evidence of the maximum rate (or duty, if applicable) of water diverted for beneficial use under this permit and/or prior extensions of time (if any) made to date. [OAR 690-315-0020(3)(e)(B)]

5-A) For Surface Water Permit Extensions (e.g. S-XXXX or R-XXXX):

*No water diverted or stored because reservoir is not complete.*

Acre-feet stored to date = \_\_\_\_\_ AF

RECEIVED

MAR 05 2010

WATER RESOURCES DEPT  
SALEM, OREGON

[OAR 690-315-0020(3)(e)(C)]

6. Provide the total number of acres irrigated to date under this permit (if applicable).

Total acres irrigated to date: None, reservoir not completed

[OAR 690-315-0020(3)(j)]

7. Provide a summary of your future plans and schedule to complete the construction of the water system, and/or apply water to full beneficial use under the terms and conditions of the permit.

### CHART-F

APPROXIMATE DATE RANGE (projected)	WORK OR ACTION TO BE ACCOMPLISHED (projected)	ESTIMATED COST (projected)
10/1/2011	Finish riprap on dam and spillway	\$7,000
10/1/2012	Finish drain system for reservoir and seed grass to disturbed areas.	\$28,000
10/1/2013	Completed ODFW screening requirement, if needed	\$5000
<b>Year:</b>	<b>Date intend to apply water to full beneficial use under the terms and conditions of this permit.</b>	
<b>Total Cost</b>		<b>\$40,000</b>

[OAR 690-315-0020(3)(g)]



RECEIVED

MAR 05 2010

WATER RESOURCES DEPT  
SALEM, OREGON

8. **Estimated remaining cost to complete the project: \$40,000**  
(The total cost from CHART-F)

[OAR 690-315-0020(3)(h)]

List the reasons why the project was not constructed, and/or water was not beneficially used within permit time limits. Provide supporting information for the reason(s) that best fits your circumstances (A, B, C or D).

- 9-A) The project is of a size and scope that was originally planned to be phased in over a time frame longer than the one allowed in the permit.

Because of 9-B (reallocation of financial resources) this project is taking longer to get constructed that was originally anticipated.

- 9-B) The financial resources needed to develop the project precluded completion of the project within authorized time frames.

Financial resources that were to be used for this project had to be allocated to more urgent needs in other areas of the business operation in 2009.

- 9-C) Good faith attempts to comply with permit conditions and/or acquire permits from other agencies, or otherwise comply with government regulations, delayed completion of the project.

- 9-D) Acts of God or other unforeseen events delayed full development of the water system and use of water within the authorized time frames.

Contractor was unavailable at times and weather delayed progress when construction was underway.

[OAR 690-315-0020(3)(k)]

10. **Justify the time requested to complete the project and/or apply the water to full beneficial use.** Your justification should combine information from your answers from Questions 2-B, 7, 8, and 9 of this Application for Extension of Time, and should also include any other information or evidence to establish that the requested amount of time is sufficient and that you will be able to complete the project within the amount of time requested.  
Extra time is needed to allow needed to complete this project because the change in the overall farm economy changed how we had to prioritize where we spent money. We have requested some extra time trying to anticipate time needed to allow for weather, availability of the contractor and equipment and financial requirements.

11. **Provide any other information you wish OWRD to consider while evaluating your Extension of Time Application.**

We are requesting an extension of time to October 1, 2013 because


- 1) By the time OWRD is able to process this extension request the winter construction season for 2009-2010 will be over.
- 2) 2010-2011 construction season would be the first full construction season to work and finish the dam.
- 3) Storage probably will not be able to be done in the 2010-2011 season, so 2011-2012 (1/1/2012 to 4/14/2012) would be the first full storage period.
- 4) 10/1/2013 is just in case we are not able to fill the reservoir in 2011-2012 storage season this would give the 2012-2013 storage season.

**RECEIVED**

**MAR 05 2010**

**WATER RESOURCES DEPT  
SALEM, OREGON**

I am the permit holder, or have authorization from the permit holder, to apply for an extension of time under this permit. I understand that false or misleading statements in this extension application are grounds for OWRD to suspend processing of the request and/or reason to deny the extension.

  
Signature


2-23-10  
Date

**RECEIVED**

**MAR 05 2010**

**WATER RESOURCES DEPT  
SALEM, OREGON**

I am the permit holder, or have authorization from the permit holder, to apply for an extension of time under this permit. I understand that false or misleading statements in this extension application are grounds for OWRD to suspend processing of the request and/or reason to deny the extension.



Signature

2-2-10

Date

RECEIVED

MAR 05 2010

WATER RESOURCES DEPT  
SALEM, OREGON