

Oregon Water Resources Department
Water Right Services Division

Application for Extension of Time

In the Matter of the Application for an Extension of Time) PROPOSED
for Permit R-11750, Water Right Application R-80211) FINAL
in the name of Schefflin Krueger LLC) ORDER

Permit Information

Application:	R-80211
Permit:	R-11750
Basin:	Lower Willamette / Watermaster District 18
Date of Priority:	April 21, 1995
Source of Water:	two unnamed drainage ways and tile drains, tributaries to Dairy Creek
Storage Facility:	two unnamed reservoirs
Purpose or Use:	To be appropriated under Application S-80112, Permit #52052 for Agricultural Use (Nursery Operations)
Maximum Volume:	13.0 acre-feet (AF)

Please read this Proposed Final Order in its entirety

In summary, the Department proposes to:

- Grant an extension of time to complete construction of the water system from October 1, 1998, to October 1, 2027.
- Grant an extension of time to apply water to full beneficial use from October 1, 1999, to October 1, 2027.¹
- Make the extension subject to certain conditions set forth below.

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315

¹ Pursuant to ORS 537.230(5), upon the completion of beneficial use of water allowed under the permit, the permit holder shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permit holder shall submit a map of the survey and the claim of beneficial use.

ACRONYM QUICK REFERENCE

Application – Application for Extension of Time
Department – Oregon Water Resources Department
ODFW – Oregon Department of Fish and Wildlife
PFO – Proposed Final Order
FOF – Finding of Fact
AF - acre-feet
CBU – Claim of Beneficial Use

AUTHORITY

Generally, see ORS 537.230 and OAR Chapter 690 Division 315.

ORS 537.230(2) provides in pertinent part that the Oregon Water Resources Department (Department) may, for good cause shown, order an extension of time within which irrigation or other works shall be completed or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

ORS 539.010(5) instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefor; and the income or use that may be required to provide fair and reasonable returns upon the investment.

OAR 690-315-0040 provides that in order to approve an application for an extension of time to complete construction or apply water to full beneficial use, the Department shall make the findings in OAR 690-315-0040(1) including a finding that there is “good cause” to approve the extension. OAR 690-315-0040(2)-(4) contains the factors that the Department must consider to make findings that support a “good cause” determination.

OAR 690-315-0050(5) states that extension orders may include, but are not limited to, any condition or provision needed to: ensure future diligence; mitigate the effects of the subsequent development on competing demands on the resource; and periodically document the continued need for the permit.

FINDINGS OF FACT

1. On April 26, 1996, Permit R-11750 was issued by the Department. The permit authorizes the storage of up to 13.0 AF of water in two unnamed reservoirs from the two unnamed drainage ways and tile drains, tributaries to Dairy Creek, to be appropriated under Application S-80112, Permit #52052 for Agricultural Use (Nursery Operations). The permit specified actual construction was to begin by April 26, 1996, construction of the water system was to be completed by October 1, 1998, and complete application of water was to be made on or before October 1, 1999.

2. On September 6, 2000, a Claim of Beneficial Use (CBU) was submitted for Permit R-11750.
3. On February 11, 2025, the Department issued a Proposed Order of Certification in the Matter of Cancellation of Permit R-11750, proposing to cancel the permit for failure to install a meter or other suitable measuring device as required by the permit.
4. On April 3, 2025, the most recent assignment was recorded in the records of the Water Resources Department identifying Schefflin Krueger, LLC as the new permit holder of record.
5. On May 12, 2025, Richard Krueger, manager of Schefflin Krueger LLC, submitted an "Application for Extension of Time" (Application) to the Department, requesting the time to complete construction of the water system be extended from, October 1, 1998, to October 1, 2027, and the time to apply water to full beneficial use under the terms and conditions of Permit R-11750 be extended from October 1, 1999.
6. On March 25, 2025, notification of the Application for Permit R-11750 was published in the Department's Public Notice. No public comments were received.

Review Criteria [OAR 690-315-0040]

In order to approve an Application for an Extension of Time to complete construction and/or apply water to full beneficial use pursuant to ORS 537.230 or 537.630, or to begin construction, pursuant to ORS 537.248, the Department must make the findings in OAR 690-315-0040(1)(a) – (d).

Complete Extension of Time Application [OAR 690-315-0040(1)(a)]

7. On May 12, 2025, the Department received a completed Application and the fee specified in ORS 536.050 from the permit holder.

Start of Construction [OAR 690-315-0040(1)(b) and 690-315-0040(5)]

8. According to the Notice of Complete Application of Water (C-Form) submitted to the Department August 27, 1999, complete application of water was completed December 1998.

The Department has determined the permit holder began construction prior to October 1, 1999.

Good Cause [OAR 690-315-0040(1)(d)]

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

In order to make a finding of "good cause" to approve the extension, the Department shall consider whether the applicant has demonstrated "reasonable diligence" in previous performance under the permit. OAR 690-315-0040(2)(a). In determining "reasonable diligence", the Department shall consider, but is not limited to, the following factors: a) The amount of construction completed within the time allowed in the permit or previous extension; b) The amount of beneficial use made of the water during the permit or previous extension time limits; c) Water right holder conformance with the permit or previous extension conditions; and d) Financial investments made toward developing the beneficial use of water.

Amount of Construction [OAR 690-315-0040(3)(a)]

The amount of construction completed within the time allowed in the permit.²

9. During the original development time frame under Permit R-11750, two reservoirs were constructed

The Application provides evidence that progress of physical work, enough to qualify as the minimum necessary, has been made towards completion of the water system for the Department to find good cause and reasonable diligence towards complete application of water to a beneficial use.

Compliance with Conditions [OAR 690-315-0040(3)(c)]

The water right permit holder's conformance with the permit conditions.

10. The Department has considered the permit holder's compliance with conditions, and has identified the following concern: the record does not show that a meter or other suitable measuring device has been installed.

Based on FOF 10, the Department has determined that the permit holder has not demonstrated compliance with all permit conditions as required by Permit R-11750.

Beneficial use of water under this permit, therefore, has not yet been demonstrated. In order to legally perfect the use of water under this permit, the permit holder must demonstrate that all conditions of the permit have been satisfied.

Beneficial Use of Water [OAR 690-315-0040(3)(b)]

The amount of beneficial use made of the water during the permit time limits time limits.

11. A maximum volume of 10.8 AF of water has been stored from the two unnamed drainage ways and tile drains, tributaries to Dairy Creek.

Based on FOF 10, the Department has determined that beneficial use of water has not been demonstrated under Permit R-11750.

² "Actual Construction" is defined in OAR 690-315-0020(3)(d)(A) and (B) as physical work performed toward completion of the water system which demonstrates the water right permit holder's good faith and intention to complete the project with reasonable diligence. Actual construction does not include planning a diversion system, formulating a business plan, securing financing, letting contracts, purchasing but not installing equipment, surveying, clearing land or planting crops.

Financial Investments to appropriate and Apply Water to a Beneficial Purpose [OAR 690-315-0040(2)(b),(3)(d),(4)(d)]

12. The permit holder has invested approximately \$60,000, which is about 88 percent of the total projected cost for complete development of this project. The permit holder anticipates an additional \$8,000 investment is needed for the installation of appropriate measurement devices as approved by the watermaster.

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

The Application provides evidence of progress towards completion of the water system; a financial investment has been made; the permit holder has not demonstrated compliance with all permit conditions, and; beneficial use has not been demonstrated. The Department has determined the applicant has demonstrated the minimum necessary for the Department to find reasonable diligence towards complete application of water to a beneficial use.

The Market and Present Demands for Water [OAR 690-315-0040(4)(a-f)]

The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:

- *(a) The amount of water available to satisfy other affected water rights and scenic waterway flows;*
- *(b) Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d);*
- *(c) The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife;*
- *(d) Economic investment in the project to date;*
- *(e) Other economic interests dependent on completion of the project; and*
- *(f) Other factors relevant to the determination of the market and present demands for water and power.*

OAR 690-315-0040(4)(a)

The amount of water available to satisfy other affected water rights and scenic waterway flows.

13. A review of the amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit R-11750; furthermore, water availability for other affected water rights and scenic waterway flows after the permit was issued is determined when an application for a new water right is submitted.

14. Current Water Availability Analysis for Dairy Creek, (Tributary to Tualatin River) at the mouth (watershed ID 30201002) shows that no water is available during the months of June through October at the 50% exceedance level.

OAR 690-315-0040(4)(b)

Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d).

15. Dairy Creek is not located within a Withdrawn Area.
16. Dairy Creek is not located within or above a state or federal scenic waterway.
17. The points of diversion are not in a location listed by the Department of Environmental Quality as a water quality limited stream.

OAR 690-315-0040(4)(c)

The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife.

18. Dairy Creek is located within an area ranked “high” for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife.

OAR 690-315-0040(4)(d)

Economic interests dependent on completion of the project.

19. An approximate total of \$60,000 has been invested in the project.

OAR 690-315-0040(4)(e)

Other economic interests dependent on completion of the project.

20. Other economic interests dependent on the completion of the project have not been identified.

OAR 690-315-0040(4)(f)

Other factors relevant to the determination of the market and present demand for water and power.

21. No other factors relevant to the determination of the market and present demand for water and power have been identified.

Fair Return Upon Investment [OAR 690-315-0040(2)(f)]

22. The use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

Other Governmental Requirements [OAR 690-315-0042(2)(g)]

23. Delay in the development of this project that was caused by other governmental requirements have not been identified.

Unforeseen Events [OAR 690-315-0040(2)(h)]

24. The Application identifies the recent acquisition of the property and underlying water right permits, and indicates they did not realize the condition requiring the measuring device had not been completed.

The Department has considered unforeseen events, and has determined that the events identified constitute business decisions to purchase the property without fully investigating the status of the water right permits and condition compliance.

Denial of an Extension Would Result in Undue Hardship [OAR 690-315-0040(2)(i)]

25. A denial of the extension would result in undue hardship, and there are no other reasonable alternatives that exist for meeting water use needs. The operation of the nursery relies on multiple sources of water, including the water stored under this permit. Each water use is needed to maintain the operations of the nursery.

Good Faith of the Appropriator [OAR 690-315-0040(2)(c)]

26. The Application provides evidence of good faith of the appropriator under Permit R-11750.

Based on FOF 8, 9, 11, 12, and 19, the Department has determined that the applicant has shown good faith and reasonable diligence.

Duration of Extension [OAR 690-315-0040(1)(c)]

Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.

27. As of May 12, 2025, the permit holder states the remaining work to be completed consists of completing construction of the water system and applying water to full beneficial use.

Given the amount of development left to occur, the Department has determined that the permit holder's request to have until October 1, 2027, to complete construction of the water system and

to accomplish the application of water to beneficial use under the terms and conditions of Permit R-11750 is both reasonable and necessary.

Good Cause [OAR 690-315-0040(1)(d)]

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to the applicant and whether there are no other reasonable alternatives for meeting water use needs, any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to complete construction and apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).

CONCLUSIONS OF LAW

1. The Applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
2. The Applicant complied with construction timeline requirements to begin construction as required by ORS 537.230, OAR 690-315-0040(1)(b) and OAR 690-315-0040(5).
3. Based on Finding of Facts 6, through 26, completion of construction and full application of water to beneficial use can be accomplished by October 1, 2027³, as required by OAR 690-315-0040(1)(c).
4. The Applicant can complete the project within the time period requested for the extension on the project.
5. The Applicant has demonstrated good cause for the extension.

continued on following page

³Pursuant to ORS 537.230(5), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.

PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to complete construction of the water system under Permit R-11750 from October 1, 1998, to October 1, 2027.

Extend the time to apply water to beneficial use under Permit R-11750 from October 1, 1999, to October 1, 2027.

DATED: July 22, 2025



Katherine Ratcliffe
Water Right Services Division Administrator, for
Ivan Gall, Director
Oregon Water Resources Department

*If you have any questions,
please check the information
box on the last page for the
appropriate names and
phone numbers.*

Protests

Pursuant to OAR 690-315-0060(1), the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. Protests must be received by the Water Resources Department no later than **September 5, 2025**, at this address: Oregon Water Resources Department, Water Right Services Division, 725 Summer St NE, Suite A, Salem, OR 97301-1266. Protests may not be submitted by electronic mail. OAR 690-002-0025(3).

Protests must be in writing and include all of the following:

- The name, address, and telephone number of the protestant
- A detailed description of the protestant's interest in the proposed final order, and, if the protestant claims to represent the public interest, a precise statement of the public interest represented
- A detailed description of how the action proposed in the proposed final order would impair or be detrimental to the protestant's interest
- A detailed description of how the proposed final order is in error or deficient, and how to correct the alleged error or deficiency

- If the applicant protests, a statement of whether a hearing is requested
- Citation of legal authority supporting the protestant, if known
- Proof of service of the protest on the water right permit holder, if protestant is other than the water right permit holder, and
- If you are the applicant, the protest fee of \$480 required by ORS 536.050; and
- If you are not the applicant, the protest fee of \$950 required by ORS 536.050.

Within 60 days after the close of the period for requesting a contested case hearing, the Director shall either issue a final order on the extension request, or schedule a contested case hearing if a protest has been submitted, and, upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or, the applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests. The hearing will be conducted as provided in Oregon Revised Statutes (ORS) Chapter 183, and Oregon Administrative Rules (OAR) 137-003-0501 to 137-003-0700.

If the applicant does not request a hearing within 30 days after the close of the protest period, or if the request for a hearing is withdrawn, or the Department or the administrative law judge is notified that the protestant will not appear, or the protestant fails to appear, at a scheduled hearing, the Director may issue a Final Order by default. If the Director issues a Final Order by default, the Department designates the relevant portions of its files on this matter, including all materials submitted relating to this matter, as the record for purpose of proving a *prima facie* case upon default.

A party may be represented by an attorney at the hearing. Legal aid organizations may be able to assist a party with limited financial resources. Generally, partnerships, corporations, associations, governmental subdivisions or public or private organizations are represented by an attorney. However, consistent with OAR 690-002-0020 and OAR 137-003-0555, an agency representative may represent a partnership, corporation, association, governmental subdivision or public or private organization if the Department determines that appearance of a person by an authorized representative will not hinder the orderly and timely development of the record in this case.

Notice Regarding Servicemembers: Active-duty service members have a right to stay proceedings under the federal Servicemembers Civil Relief Act. For more information contact the Oregon State Bar at 800-452-8260, the Oregon Military Department at 800-452-8260, or the nearest United States Armed Forces Legal Assistance Office through <http://legalassistance.law.af.mil>.

-
- If you have any questions about statements contained in this document, please contact Jeffrey D. Pierceall at (503) 979-3213.
 - If you have questions about how to file a protest or if you have previously filed a protest and you want to know the status, please contact Will Davidson at 503-507-2749.
 - If you have any questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at 503-986-0801.
 - Address any correspondence to : Water Right Services Division
725 Summer St NE, Suite A
Fax: 503-986-0901 Salem, OR 97301-1266
-