

**Oregon Water Resources Department
Water Right Services Division**

Application for Extension of Time

In the Matter of the Application for an Extension of Time) PROPOSED
for Permit S-55522, Water Right Application S-54580) FINAL
in the name of Tualatin Valley Irrigation District) ORDER

Permit Information

Application:	S-54580
Permit:	S-55522
Basin:	Lower Willamette / Watermaster District 18
Date of Priority:	January 4, 1984, for 21.49 cfs; and December 18, 1986, for 3.38 cfs
Source of Water:	Unified Sewage Agency Rock Creek Treatment Plant Discharge
Purpose or Use:	Primary Irrigation of 599.8 Acres; and Supplemental Irrigation of 1,389.3 Acres
Maximum Rate	24.87 cubic feet per second (cfs)

***Please read this Proposed Final Order in its entirety as it contains
additional conditions not included in the original permit.***

In summary, the Department proposes to:

- Grant an extension of time to complete construction of the water system from October 1, 2023, to October 1, 2033.
- Grant an extension of time to apply water to full beneficial use from October 1, 2023, to October 1, 2033.¹
- Make the extension subject to certain conditions set forth below.

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315

¹ Pursuant to ORS 537.230(5), upon the completion of beneficial use of water allowed under the permit, the permit holder shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permit holder shall submit a map of the survey and the claim of beneficial use.

ACRONYM QUICK REFERENCE

Application – Application for Extension of Time
Department – Oregon Water Resources Department
ODFW – Oregon Department of Fish and Wildlife
PFO – Proposed Final Order
FOF – Finding of Fact
cfs - cubic feet per second

AUTHORITY

Generally, see ORS 537.230 and OAR Chapter 690 Division 315.

ORS 537.230(2) provides in pertinent part that the Oregon Water Resources Department (Department) may, for good cause shown, order an extension of time within which irrigation or other works shall be completed or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

ORS 539.010(5) instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefor; and the income or use that may be required to provide fair and reasonable returns upon the investment.

OAR 690-315-0040 provides that in order to approve an application for an extension of time to complete construction or apply water to full beneficial use, the Department shall make the findings in OAR 690-315-0040(1) including a finding that there is “good cause” to approve the extension. OAR 690-315-0040(2)-(4) contains the factors that the Department must consider to make findings that support a “good cause” determination.

OAR 690-315-0050(5) states that extension orders may include, but are not limited to, any condition or provision needed to: ensure future diligence; mitigate the effects of the subsequent development on competing demands on the resource; and periodically document the continued need for the permit.

OAR 690-315-0050(6) requires the Department, for extensions exceeding five years, to establish checkpoints to determine if diligence is being exercised in the development and perfection of the water use permit. Intervals between checkpoints will not exceed five year periods.

FINDINGS OF FACT

1. On May 27, 1987 Permit S-49958 was issued by the Department. The permit authorizes the use of up to 25.0 cfs of water from the Unified Sewage Agency Rock Creek Treatment Plant discharge, for primary irrigation of 612.5 acres and supplemental irrigation of 1389.3 acres. The permit specified actual construction was to begin by May 27, 1988, construction of the water system was to be completed by October 1, 1989, and complete application of water was to be made on or before October 1, 1990.

2. Three prior permit extensions have been granted for S-55522. The most recent extension request resulted in the completion dates for construction and full application of water being extended from October 1, 1999, to October 1, 2023.
3. On May 16, 2019, the Department approved Permit Amendment T-12699 (Special Order Volume 113, Page 123) authorizing a change in place of use under Permit S-49958. Superseding Permit S-55171 was issued to reflect the changes. On June 13, 2019, the Department issued a correcting order and superseding Permit S-54499 (Special Order Volume 113, Page 376).
4. On September 11, 2023, Tualatin Valley Irrigation District, submitted an "Application for Extension of Time" (Application) to the Department, requesting the time to complete construction of the water system be extended from, October 1, 2023, to October 1, 2033, and the time to apply water to full beneficial use under the terms and conditions of Permit S-55522 be extended from October 1, 2023, to October 1, 2033.
5. On September 19, 2023, notification of the Application for Permit S-54499 was published in the Department's Public Notice. No public comments were received.
6. On May 8, 2025, the Department approved Transfer T-13542 (Special Order Volume 134, Page 598) authorizing a partial cancellation under Permit S-54499. Superseding Permit S-55522 was issued to reflect the changes.

Review Criteria [OAR 690-315-0040]

In order to approve an Application for an Extension of Time to complete construction and/or apply water to full beneficial use pursuant to ORS 537.230 or 537.630, or to begin construction, pursuant to ORS 537.248, the Department must make the findings in OAR 690-315-0040(1)(a) – (d).

Complete Extension of Time Application [OAR 690-315-0040(1)(a)]

7. On September 11, 2023, the Department received a completed Application and the fee specified in ORS 536.050 from the permit holder.

Start of Construction [OAR 690-315-0040(1)(b) and 690-315-0040(5)]

8. Actual construction of the water system began prior to the May 27, 1988, deadline specified in the permit. According to the permit holder, construction consisted of development by individual district patrons of their water systems, which utilize the water under Permit S-55522

The Department has determined the permit holder began construction prior to October 1, 1990.

Good Cause [OAR 690-315-0040(1)(d)]

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

In order to make a finding of “good cause” to approve the extension, the Department shall consider whether the applicant has demonstrated “reasonable diligence” in previous performance under the permit. OAR 690-315-0040(2)(a). In determining “reasonable diligence”, the Department shall consider, but is not limited to, the following factors: a) The amount of construction completed within the time allowed in the permit or previous extension; b) The amount of beneficial use made of the water during the permit or previous extension time limits; c) Water right holder conformance with the permit or previous extension conditions; and d) Financial investments made toward developing the beneficial use of water.

Amount of Construction [OAR 690-315-0040(3)(a)]

The amount of construction completed within the time allowed in the previous extension.²

9. During the most recent extension period, being from October 1, 1999, to October 1, 2023, work accomplished within the time allowed in previous extension is limited to the development of an additional 150 acres and installation of additional metering equipment.³

The Application provides evidence of progress of physical work made towards completion of the water system, enough to qualify as the minimum necessary for the Department to find good cause and reasonable diligence towards complete application of water to a beneficial use.

Compliance with Conditions [OAR 690-315-0040(3)(c)]

The water right permit holder’s conformance with the permit conditions.

10. The Department has considered the permit holder’s compliance with conditions, including mitigation requirements, and did not identify any concerns.

The Department has determined that the permit holder has demonstrated compliance with permit conditions as required by Permit S-55522.

Beneficial Use of Water [OAR 690-315-0040(3)(b)]

The amount of beneficial use made of the water during the permit time limits or previous extension time limits.

11. A maximum rate of 23.125 cfs of water has been diverted from the Unified Sewage Agency Rock Creek Treatment Plant discharge for irrigation of 1,701.0 acres. The Application does not specify if the irrigation was primary or supplemental, however a copy of the permit submitted with the Application identifies the acres not yet irrigated as supplemental irrigation.

² “Actual Construction” is defined in OAR 690-315-0020(3)(d)(A)and(B) as physical work performed toward completion of the water system which demonstrates the water right permit holder’s good faith and intention to complete the project with reasonable diligence. Actual construction does not include planning a diversion system, formulating a business plan, securing financing, letting contracts, purchasing but not installing equipment, surveying, clearing land or planting crops.

³ The previous extension of time issued October 26, 2018. The work listed in the application is only identified for the years 2018 to 2023.

The Department has determined that beneficial use of water has been demonstrated under Permit S-55522.

Financial Investments to appropriate and Apply Water to a Beneficial Purpose [OAR 690-315-0040(2)(b),(3)(d),(4)(d)]

12. The permit holder has invested approximately \$67,800, which is about 80 percent of the total projected cost for complete development of this project. The permit holder anticipates an additional \$17,000 investment is needed for the completion of this project.

The Department has determined that the permit holder had made an investment, which provides evidence of good cause and reasonable diligence towards the complete application of water to a beneficial use.

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

The Application provides evidence that work has been accomplished towards completion of the water system; the permit holder has demonstrated compliance with permit conditions; a financial investment has been made, and; beneficial use of water has been demonstrated. The Department has determined the applicant has demonstrated minimal diligence in previous performance under Permit S-55522.

The Market and Present Demands for Water [OAR 690-315-0040(4)(a-f)]

The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:

- *(a) The amount of water available to satisfy other affected water rights and scenic waterway flows;*
- *(b) Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d);*
- *(c) The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife;*
- *(d) Economic investment in the project to date;*
- *(e) Other economic interests dependent on completion of the project; and*
- *(f) Other factors relevant to the determination of the market and present demands for water and power.*

continued on following page

OAR 690-315-0040(4)(a)

The amount of water available to satisfy other affected water rights and scenic waterway flows.

13. A review of the amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit S-55522; furthermore, water availability for other affected water rights and scenic waterway flows after the permit was issued is determined when an application for a new water right is submitted.
14. Current Water Availability Analysis has determined that 24.87 cfs of water is available from Unified Sewage Agency Rock Creek Treatment Plant Discharge, under an agreement with the Washington County Unified Sewage Agency.

OAR 690-315-0040(4)(b)

Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d).

15. The points of diversion are located on the Tualatin River, and are not located within a Withdrawn Area.
16. The Tualatin River is not located within or above a/the state or federal scenic waterway.
17. The points of diversion are in a location listed by the Department of Environmental Quality as a water quality limited stream.
 - a. Tualatin River, River Mile 0.0 through 44.7 is listed under Water Quality Limited for Chlorophyll a, E. Coli, Ammonia, Zinc, Lead, Temperature, and Phosphorus.
 - b. Tualatin River, River Mile 0.0 through 65.8 is listed under Water Quality Limited for Dissolved Oxygen.
 - c. Tualatin River, River Mile 0.0 through 80.7 listed under Water Quality Limited for Biological Criteria, Iron, Copper, and Mercury.

OAR 690-315-0040(4)(c)

The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife.

18. Unified Sewage Agency Rock Creek Treatment Plant discharge is located within an area ranked "high" for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife.

OAR 690-315-0040(4)(d)

Economic interests dependent on completion of the project.

19. An approximate total of \$67,800 has been invested in the project.

OAR 690-315-0040(4)(e)

Other economic interests dependent on completion of the project.

20. Other economic interests dependent on the completion of the project have been identified. Individual irrigators within the District rely on water delivered under this permit to supply both primary and supplemental irrigation. Additionally, fees collected from these District patrons, contribute to the operation and maintenance costs of the entire District infrastructure. Loss of these fees could result in higher fees collected from the remaining District patrons and/or reduced levels of maintenance of the District system.

OAR 690-315-0040(4)(f)

Other factors relevant to the determination of the market and present demand for water and power.

21. No other factors relevant to the determination of the market and present demand for water and power have been identified.
22. OAR 690-315-0050(6) requires the Department to place a checkpoint condition on this extension of time in order to ensure diligence is exercised in the development and perfection of the water use permit. A "Checkpoint Condition" is specified under Item 1 of the "Limitations and Conditions" section of this PFO to meet this condition.

Fair Return Upon Investment [OAR 690-315-0040(2)(f)]

23. The use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

Other Governmental Requirements [OAR 690-315-0042(2)(g)]

24. Delay in the development of this project that was caused by other governmental requirements have not been identified.

Unforeseen Events [OAR 690-315-0040(2)(h)]

25. The Application identifies that a delay of three years of the time since the issuance of the previous extension of time was a result of the COVID-19 Pandemic.

Denial of an Extension Would Result in Undue Hardship [OAR 690-315-0040(2)(i)]

26. A denial of the extension would result in undue hardship, in that District patrons could have their irrigable acres reduced.

Good Faith of the Appropriator [OAR 690-315-0040(2)(c)]

27. The Application provides evidence of minimal good faith of the appropriator under Permit S-55522.

Based on FOF 8, 9, 10, 11, 12, and 19, the Department has determined that the applicant has shown good faith and reasonable diligence, minimum enough to allow for one additional extension of time to October 1, 2033.

Duration of Extension [OAR 690-315-0040(1)(c)]

Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.

28. As of September 11, 2023, the permit holder states the remaining work to be completed consists of completing construction necessary to deliver supplemental irrigation water to the remaining 147.7 acres authorized under the permit

Given the amount of development left to occur, the Department has determined that the permit holder's request to have until October 1, 2033, to complete construction of the water system and to accomplish the application of water to beneficial use under the terms and conditions of Permit S-55522 is both reasonable and necessary. However, considering that the original permit was issued May 27, 1987, the Department has determined that this shall be the last extension of time authorized for this permit.

Good Cause [OAR 690-315-0040(1)(d)]

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to the applicant and whether there are no other reasonable alternatives for meeting water use needs, any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to complete construction and apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).

LIMITATIONS AND CONDITIONS

1. OAR 690-315-0050(6) requires a checkpoint condition on this extension of time in order to ensure diligence is exercised in the development and perfection of the water use

permit. A “Checkpoint Condition” is specified under Item 1 of the “Conditions” section of this PFO to meet this condition.

2. OAR 690-315-0050(5) provides for extension orders to include, but are not limited to, any condition or provision needed to ensure future diligence. The Department determined the need to place a “Last Extension Condition” on this extension of time in order to ensure diligence is exercised in the development and perfection of the water use permit. This condition, specified under Item 2 of the “Conditions” section of this PFO, was determined to be necessary due to the amount of time since the permit was originally issued (approximately 38 years), and the relatively small amount of the permit left to develop. The approval of this extension of time provides approximately 48 years for the development of the authorized use under the permit, which is more than sufficient to complete the development under this permit.

CONCLUSIONS OF LAW

1. The Applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
2. The Applicant complied with construction timeline requirements to begin actual construction as required by ORS 537.230, OAR 690-315-0040(1)(b) and OAR 690-315-0040(5).
3. Based on Finding of Facts 8, through 28, completion of construction and full application of water to beneficial use can be accomplished by October 1, 2033⁴, as required by OAR 690-315-0040(1)(c).
4. The Applicant can complete the project within the time period requested for the extension on the project, but the extension is conditioned to ensure future diligence and is granted only for the reasonable time necessary to complete water development and apply water to beneficial use. OAR 690-315-0050(5).
5. The Applicant has demonstrated good cause for the extension, but the extension must be conditioned to ensure this is the last extension granted in order to ensure future diligence; OAR 690-315-0050(5).
6. For extensions exceeding five years, the Department shall establish progress checkpoints to determine if diligence is being exercised in the development and perfection of the water use permit. Intervals between progress check points will not exceed five years periods, as required by OAR 690-315-0050(6).

⁴Pursuant to ORS 537.230(5), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.

PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to complete construction of the water system under Permit S-55522 from October 1, 2023, to October 1, 2033.

Extend the time to apply water to beneficial use under Permit S-55522 from October 1, 2023, to October 1, 2033.

Subject to the following conditions:

LIMITATIONS AND CONDITIONS

1. Checkpoint Condition


The permit holder must submit a completed Progress Report Form to the Department by **October 1, 2029**. *A form will be enclosed with your Final Order.*

- (a) At each checkpoint, the permit holder shall submit and the Department shall review evidence of the permit holder's diligence towards completion of the project and compliance with terms and conditions of the permit and extension. If, after this review, the Department determines the permit holder has not been diligent in developing and perfecting the water use permit, or complied with all terms and conditions, the Department shall modify or further condition the permit or extension to ensure future compliance, or begin cancellation proceedings on the undeveloped portion of the permit pursuant to ORS 537.260 or 537.410, or require submission of a final proof survey pursuant to ORS 537.250;
- (b) The Department shall provide notice of receipt of progress reports in its weekly notice and shall allow a 30 day comment period for each report. The Department shall provide notice of its determination to anyone who submitted comments.

2. Last Extension Condition

This shall be the last extension of time granted for Permit S-55522. Any future extensions of time request will be denied.

DATED: December 23, 2025



Katherine Ratcliffe
Water Right Services Division Administrator, for
Ivan Gall, Director
Oregon Water Resources Department

*If you have any questions,
please check the information
box on the last page for the
appropriate names and
phone numbers.*

Protests

Pursuant to OAR 690-315-0060(1), the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. Protests must be received by the Water Resources Department no later than **February 6, 2026**, at this address: Oregon Water Resources Department, Water Right Services Division, 725 Summer St NE, Suite A, Salem, OR 97301-1266. Protests may not be submitted by electronic mail. OAR 690-002-0025(3).

Protests must be in writing and include all of the following:

- The name, address, and telephone number of the protestant
- A detailed description of the protestant's interest in the proposed final order, and, if the protestant claims to represent the public interest, a precise statement of the public interest represented
- A detailed description of how the action proposed in the proposed final order would impair or be detrimental to the protestant's interest
- A detailed description of how the proposed final order is in error or deficient, and how to correct the alleged error or deficiency
- If the applicant protests, a statement of whether a hearing is requested
- Citation of legal authority supporting the protestant, if known
- Proof of service of the protest on the water right permit holder, if protestant is other than the water right permit holder, and
- If you are the applicant, the protest fee of \$720 required by ORS 536.050; and
- If you are not the applicant, the protest fee of \$1,425 required by ORS 536.050.

Within 60 days after the close of the period for requesting a contested case hearing, the Director shall either issue a final order on the extension request, or schedule a contested case hearing if a protest has been submitted, and, upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or, the applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests. The hearing will be conducted as provided in Oregon Revised Statutes (ORS) Chapter 183, and Oregon Administrative Rules (OAR) 137-003-0501 to 137-003-0700.

If the applicant does not request a hearing within 30 days after the close of the protest period, or if the request for a hearing is withdrawn, or the Department or the administrative law judge is notified that the protestant will not appear, or the protestant fails to appear, at a scheduled hearing, the Director may issue a Final Order by default. If the Director issues a Final Order by default, the Department designates the relevant portions of its files on this matter, including all materials submitted relating to this matter, as the record for purpose of proving a *prima facie* case upon default.

A party may be represented by an attorney at the hearing. Legal aid organizations may be able to assist a party with limited financial resources. Generally, partnerships, corporations, associations, governmental subdivisions or public or private organizations are represented by an attorney. However, consistent with OAR 690-002-0020 and OAR 137-003-0555, an agency representative may represent a partnership, corporation, association, governmental subdivision or public or private organization if the Department determines that appearance of a person by an authorized representative will not hinder the orderly and timely development of the record in this case.

- If you have any questions about statements contained in this document, please contact Jeffrey D. Pierceall at (503) 979-3213.
- If you have questions about how to file a protest or if you have previously filed a protest and you want to know the status, please contact Will Davidson at 503-507-2749.
- If you have any questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at 503-986-0801.
- Address any correspondence to : Water Right Services Division
725 Summer St NE, Suite A
Salem, OR 97301-1266
Fax: 503-986-0901