

**Oregon Water Resources Department**  
**Water Right Services Division**

**Application for Extension of Time**

In the Matter of the Application for an Extension of Time	)	PROPOSED
for Permit G-15944, Water Right Application G-16278, in	)	FINAL
the name of Bizon Nursery	)	ORDER

---

Permit Information

Application:	G-16278
Permit:	G-15944
Basin:	2B – Middle Willamette / Watermaster District 16
Date of Priority:	July 19, 2004
Source of Water:	Well 1, Well 2, and Well 3 in Senecal Creek Basin
Purpose or Use:	Irrigation use on nursery use on 109.8 acres
Maximum Rate:	2.0 cubic feet per second (cfs)

---

***Please read this Proposed Final Order in its entirety as it contains additional conditions not included in the original permit.***

*In Summary, the Department proposes to:*

- Grant an extension of time to apply water to full beneficial use from October 1, 2009, to October 1, 2030<sup>1</sup>.
- Make the extension subject to certain conditions set forth below.

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.630 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315.

---

<sup>1</sup>Pursuant to ORS 537.630(5), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.

## **ACRONYM QUICK REFERENCE**

Application – Application for Extension of Time  
Department – Oregon Department of Water Resources  
FOF – Finding of Fact  
PFO – Proposed Final Order  
Well 1 – MARI 893  
Well 2 – MARI 52712  
Well 3 – MARI 59545  
cfs - cubic feet per second

## **AUTHORITY**

Generally, see ORS 537.630 and OAR Chapter 690 Division 315.

**ORS 537.630(2)** provides in pertinent part that the Oregon Water Resources Department (Department) for good cause shown shall order and allow an extension of time within which irrigation or other works shall be completed or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

**ORS 539.010(5)** instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefor; and the income or use that may be required to provide fair and reasonable returns upon the investment.

**OAR 690-315-0040** provides that in order to approve an application for an extension of time to complete construction or apply water to full beneficial use, the Department shall make the findings in OAR 690-315-0040(1) including a finding that there is “good cause” to approve the extension. OAR 690-315-0040(2)-(4) contains the factors that the Department must consider to make findings that support a “good cause” determination.

**OAR 690-315-0050(5)** states that extension orders may include, but are not limited to, any condition or provision needed to: ensure future diligence; mitigate the effects of the subsequent development on competing demands on the resource; and periodically document the continued need for the permit.

## **FINDINGS OF FACT**

1. On July 21, 2005, Permit G-15944 was issued by the Department. The permit authorizes the use of up to 2.0 cfs of water from Well 1, Well 2, and Well 3 in Senecal Creek Basin for nursery use on 109.8 acres. The permit specified actual complete application of water was to be made on or before October 1, 2009.
2. On February 18, 2022, the permit holder, Bizon Nursery, submitted an “Application for Extension of Time” (Application) to the Department, requesting both the time to complete construction of the water system and the time to apply water to full beneficial

use under the terms and conditions of Permit G-15944 be extended from October 1, 2009, to October 1, 2024. This is the first permit extension requested for Permit G-15944.

3. On March 15, 2022, notification of the Application for Permit G-15944 was published in the Department's Public Notice. No public comments were received regarding the Application.
4. On September 11, 2025, the Department completed a ground water review to determine if the well, as constructed, complies with permit conditions.
5. On November 25, 2025, the permit holder submitted an amendment to the Application requesting the time for application of water to be extended from October 1, 2009, to October 1, 2035.
6. On December 23, 2025, notification of the Application for Permit G-15944 was published in the Department's Public Notice. No public comments were received regarding the Application.

### **Review Criteria [OAR 690-315-0040]**

*In order to approve an Application for an Extension of Time to complete construction and/or apply water to full beneficial use pursuant to ORS 537.230 or 537.630, or to begin construction, pursuant to ORS 537.248, the Department must make the findings in OAR 690-315-0040(1)(a) – (d).*

### **Complete Extension of Time Application [OAR 690-315-0040(1)(a)]**

7. On February 18, 2022, the Department received a completed Application and the fee specified in ORS 536.050 from the permit holder.

### **Start of Construction [OAR 690-315-0040(1)(b) and 690-315-0040(5)]**

8. According to the well log received by the Department on November 18, 1974, construction of MARI 893 (Well 1) began September 10, 1974.
9. According to the well log received by the Department on December 30, 1997, construction of MARI 52712 (Well 2) began February 28, 1997.

The Department has determined that the prosecution of the construction of the well began prior to October 1, 2009.

### **Good Cause [OAR 690-315-0040(1)(d)]**

*The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).*

**Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]**

*In order to make a finding of “good cause” to approve the extension, the Department shall consider whether the applicant has demonstrated “reasonable diligence” in previous performance under the permit. OAR 690-315-0040(2)(a). In determining “reasonable diligence”, the Department shall consider, but is not limited to, the following factors: a) The amount of construction completed within the time allowed in the permit or previous extension; b) The amount of beneficial use made of the water during the permit or previous extension time limits; c) Water right holder conformance with the permit or previous extension conditions; and d) Financial investments made toward developing the beneficial use of water.*

**Amount of Construction [OAR 690-315-0040(3)(a)]**

*The amount of construction completed within the time allowed in the permit .<sup>2</sup>*

10. Construction of Well 1 and Well 2 were completed prior to permit issuance.
11. Work accomplished during the original development time frame under Permit G-15944 includes construction of MARI 59545 (Well 3), and connection to the water system. Well 3 is constructed in a location not authorized by Permit G-15944.

The Application provides evidence of progress of physical work made towards completion of the water system, enough to qualify as the minimum necessary for the Department to find good cause and reasonable diligence towards complete application of water to a beneficial use.

**Compliance with Conditions [OAR 690-315-0040(3)(c)]**

*The water right permit holder’s conformance with the permit conditions.*

12. The Department has considered the permit holder’s compliance with conditions, and has identified the following concerns; the required March static water level measurements have not been received by the Department by October 1, 2009. March static water level measurements have been submitted for all three wells in March 2014.

The Department has determined that the permit holder has not demonstrated compliance with all permit conditions as required by Permit G-15944 by October 1, 2009.

**Beneficial Use of Water [OAR 690-315-0040(3)(b)]**

*The amount of beneficial use made of the water during the permit time limits.*

13. A maximum rate of 5.26 cfs of water has been appropriated, being 1.22 cfs from Well 1, 0.98 cfs from Well 2, and 3.06 cfs from Well 3 for nursery use on 109.4 acres. This exceeds the amount of water for irrigation use authorized under this permit. The authorized amount of water for irrigation use is 2.0 cfs.

---

<sup>2</sup> “Actual Construction” is defined in OAR 690-315-0020(3)(d)(A)and(B) as physical work performed toward completion of the water system which demonstrates the water right permit holder’s good faith and intention to complete the project with reasonable diligence. Actual construction does not include planning a diversion system, formulating a business plan, securing financing, letting contracts, purchasing but not installing equipment, surveying, clearing land or planting crops.

The Department has determined that beneficial use of water has not yet been demonstrated under this permit because not all permit conditions were satisfied by October 1, 2009.

**Financial Investments to Appropriate and Apply Water to a Beneficial Purpose [OAR 690-315-0040(2)(b),(3)(d),(4)(d)]**

14. An investment of approximately \$275,000, has been made, which is the total projected cost for complete development of this project.

The Department has determined that the permit holder had made an investment, which provides evidence of good cause and reasonable diligence towards the complete application of water to a beneficial use.

**Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]**

The Application provides evidence of progress towards completion of the water system; a financial investment has been made; the permit holder has not demonstrated compliance with all permit conditions, and; beneficial use has not been demonstrated. The Department has determined the applicant has demonstrated the minimum necessary for the Department to find reasonable diligence towards complete application of water to a beneficial use.

**The Market and Present Demands for Water [OAR 690-315-0040(4)(a-f)]**

*The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:*

- *(a) The amount of water available to satisfy other affected water rights and scenic waterway flows;*
- *(b) Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d);*
- *(c) The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife;*
- *(d) Economic investment in the project to date;*
- *(e) Other economic interests dependent on completion of the project; and*
- *(f) Other factors relevant to the determination of the market and present demands for water and power.*

**OAR 690-315-0040(4)(a)**

**The amount of water available to satisfy other affected water rights and scenic waterway flows.**

15. A review of the amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit G-15944; furthermore, water availability for other affected water rights and scenic waterway flows

after the permit was issued is determined when an Application for a new water right is submitted.

**OAR 690-315-0040(4)(b)**

Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d).

16. The points of appropriation for Permit G-15944, located within the Senecal Creek Basin, are not located within a limited or critical groundwater area.
17. Senecal Creek is not located within or above any state or federal scenic waterway.
18. The points of appropriation are not in an area listed by the Department of Environmental Quality as a water quality limited stream.

**OAR 690-315-0040(4)(c)**

The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife.

19. Senecal Creek is located within an area ranked “moderate” for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife.

**OAR 690-315-0040(4)(d)**

Economic interests dependent on completion of the project.

20. An approximate total of \$275,000 has been invested in the project.

**OAR 690-315-0040(4)(e)**

Other economic interests dependent on completion of the project.

21. Employees of the nursery have been identified as additional economic interests dependent on the completion of the project.

**OAR 690-315-0040(4)(f)**

Other factors relevant to the determination of the market and present demand for water and power.

22. No other factors relevant to the determination of the market and present demand for water and power have been identified.

**Fair Return Upon Investment [OAR 690-315-0040(2)(f)]**

23. The use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

**Other Governmental Requirements [OAR 690-315-0040(2)(g)]**

24. Delay in the development of this project was not caused by any other governmental requirements.

**Unforeseen Events [OAR 690-315-0040(2)(h)]**

25. No unforeseen events were identified that contributed to the extended length of time needed to fully develop and perfect Permit G-15943

**Denial of the Extension Will Result in Undue Hardship [OAR 690-315-0040(2)(i)]**

26. A denial of the extension would result in undue hardship, and no other reasonable alternatives exist for meeting water use needs.

**Good Faith of the Appropriator [OAR 690-315-0040(2)(c)]**

27. The Application provides evidence of good faith of the appropriator under Permit G-15944.

The Department has determined that the applicant has shown good faith and reasonable diligence.

**Duration of Extension [OAR 690-315-0040(1)(c)]**

*Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.*

28. As of February 18, 2022, work is complete. The extension of time is needed to allow for time to demonstrate compliance with permit conditions requiring the submittal of March static water level measurements for Well 1 and Well 2, and to provide time to apply for a Permit Amendment to authorize MARI 59545 as Well 3.; and applying water to full beneficial use.

Given the amount of development left to occur, the Department has determined that the permit holder's request to have until October 1, 2035, to accomplish the application of water to beneficial use under the terms and conditions of Permit G-15944 is not reasonable. The Department has determined that an extension of time to October 1, 2030, is reasonable and necessary.

### **Good Cause [OAR 690-315-0040(1)(d)]**

*The Department must find that there is “good cause” to approve the extension. In making a “good cause” finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).*

The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to the applicant and whether there are no other reasonable alternatives for meeting water use needs, and any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).

### **LIMITATIONS AND CONDITIONS**

1. OAR 690-315-0050(5) provides for extension orders to include, but are not limited to, any condition or provision needed to ensure future diligence, and/or mitigate the effects of the subsequent development on competing demands on the resource. Based on Findings of Facts 3, and 13, the Department determined the need to place a “Permit Amendment Condition” on this extension of time in order to ensure diligence is exercised in the development and perfection of water use permit. This condition, specified under Item 1 of the “Conditions” section of this PFO, was determined to be necessary because of the use of an unauthorized point of appropriation.

### **CONCLUSIONS OF LAW**

1. The applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
2. The applicant has complied with the construction timeline requirements to begin construction as required by ORS 537.630, OAR 690-315-0040(1)(b) and OAR 690-315-0040(5).
3. Based on Finding of Facts 8 through 28, application of water to beneficial use can be accomplished by October 1, 2030, as required by OAR 690-315-0040(1)(c).
4. The applicant can complete the project within the time period requested for the extension on the project, and is granted only for the reasonable time necessary to complete water development and apply water to beneficial use. OAR 690-315-0050(5).
5. The applicant has demonstrated good cause for the extension, but the extension must be conditioned to ensure future diligence; OAR 690-315-0050(5).

## PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to apply water to beneficial use under Permit G-15944 from October 1, 2009, to October 1, 2024.

Subject to the following conditions:

### LIMITATIONS AND CONDITIONS

**1. Permit Amendment Condition**

The permit holder shall submit an application for a permit amendment by December 1, 2026, requesting authorization of MARI 59545 as a point of appropriation. Failure to submit the required Permit Amendment by December 1, 2026, shall result in the termination of this extension of time, and the date for application of water to the beneficial use shall revert back to October 1, 2009.

DATED: March 31, 2026



Katherine Ratcliffe  
Water Right Services Division Administrator, for  
Ivan Gall, Director  
Oregon Water Resources Department

*If you have any questions,  
please check the information  
box on the last page for the  
appropriate names and  
phone numbers.*

### **Protests**

Pursuant to OAR 690-315-0060(1), the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. Protests must be received by the Water Resources Department no later than **May 15, 2026**, at this address: Oregon Water Resources Department, Water Right Services Division, 725 Summer St NE, Suite A, Salem, OR 97301-1266. Protests may not be submitted by electronic mail. OAR 690-002-0025(3).

Protests must be in writing and include all of the following:

- The name, address, and telephone number of the protestant
- A detailed description of the protestant's interest in the proposed final order, and, if the protestant claims to represent the public interest, a precise statement of the public interest represented

- A detailed description of how the action proposed in the proposed final order would impair or be detrimental to the protestant's interest
- A detailed description of how the proposed final order is in error or deficient, and how to correct the alleged error or deficiency
- If the applicant protests, a statement of whether a hearing is requested
- Citation of legal authority supporting the protestant, if known
- Proof of service of the protest on the water right permit holder, if protestant is other than the water right permit holder, and
- If you are the applicant, the protest fee of \$720 required by ORS 536.050; and
- If you are not the applicant, the protest fee of \$1,425 required by ORS 536.050.

Within 60 days after the close of the period for requesting a contested case hearing, the Director shall either issue a final order on the extension request, or schedule a contested case hearing if a protest has been submitted, and, upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or, the applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests. The hearing will be conducted as provided in Oregon Revised Statutes (ORS) Chapter 183, and Oregon Administrative Rules (OAR) 137-003-0501 to 137-003-0700.

If the applicant does not request a hearing within 30 days after the close of the protest period, or if the request for a hearing is withdrawn, or the Department or the administrative law judge is notified that the protestant will not appear, or the protestant fails to appear, at a scheduled hearing, the Director may issue a Final Order by default. If the Director issues a Final Order by default, the Department designates the relevant portions of its files on this matter, including all materials submitted relating to this matter, as the record for purpose of proving a *prima facie* case upon default.

A party may be represented by an attorney at the hearing. Legal aid organizations may be able to assist a party with limited financial resources. Generally, partnerships, corporations, associations, governmental subdivisions or public or private organizations are represented by an attorney. However, consistent with OAR 690-002-0020 and OAR 137-003-0555, an agency representative may represent a partnership, corporation, association, governmental subdivision or public or private organization if the Department determines that appearance of a person by an authorized representative will not hinder the orderly and timely development of the record in this case.

**Notice Regarding Servicemembers:** Active-duty service members have a right to stay proceedings under the federal Servicemembers Civil Relief Act. For more information contact the Oregon State Bar at 800-452-8260, the Oregon Military Department at 971-453-1175, or the nearest United States Armed Forces Legal Assistance Office through <http://legalassistance.law.af.mil>.

