

Oregon Water Resources Department
Water Right Services Division

Water Rights Application
Number G-13264

FINAL ORDER

Extension of Time for Permit Number G-16935 (modified by Permit Amendment T-9601)
Permit Holder: Port of Morrow

Permit Information

Application:	G-13264
Permit:	G-16935
Basin:	7 – Umatilla / Watermaster District 5
Date of Priority:	January 22, 1993
Source of Water:	Wells 4A (MORR 679) and 5A (MORR 678), Port Well #6 (MORR 50474), Port Well #7 (MORR 50473) within the Umatilla River Basin
Purpose of Use:	Irrigation of 118.8 Acres, Supplemental Irrigation of 851.0 Acres, and Industrial Use
Maximum Rate:	15.34 cubic feet per second (cfs), Being 9.77 cfs for Irrigation, and 5.57 cfs for Industrial Use

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.630 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315

Appeal Rights

This is a final order in other than a contested case. This order is subject to judicial review under ORS 183.484. A request for judicial review must be filed within the 60 day time period specified by ORS 183.484(2). Pursuant to ORS 536.075 and OAR 137-004-0080 you may either file for judicial review, or petition the Director for reconsideration of this order. A petition for reconsideration may be granted or denied by the Director, and if no action is taken within 60 days following the date the petition was filed, the petition shall be deemed denied.

Application History

Permit G-16935 was issued by the Department on September 11, 1996, and modified by Permit Amendment T-9601 on November 29, 2004. The permit called for completion of construction by October 1, 1998 and complete application of water to beneficial use by October 1, 1999. The most recent extension authorized completion of construction by October 1, 2007 and complete application of water to beneficial use by October 1, 2008. On February 27, 2015, Port of

Morrow submitted to the Department an Application for Extension of Time for Permit G-16935. In accordance with OAR 690-315-0050(2), on April 21, 2015, the Department issued a Proposed Final Order proposing to extend the time to complete construction to October 1, 2018, and the time to fully apply water to beneficial use to October 1, 2018. The protest period closed June 5, 2015, in accordance with OAR 690-315-0060(1). No protest was filed.

FINDINGS OF FACT

The Department adopts and incorporates by reference the findings of fact in the Proposed Final Order dated April 21, 2015.

At time of issuance of the Proposed Final Order the Department concluded that, based on the factors demonstrated by the applicant, any comments received, and information within the file, the permit may be extended subject to no additional conditions.

CONCLUSION OF LAW

The applicant has demonstrated good cause for the permit extension pursuant to ORS 537.630, 539.010(5) and OAR 690-315-0040(2).

ORDER

The extension of time for Application G-13264, Permit G-16935, therefore, is approved. The deadline for completing construction is extended from October 1, 2007 to October 1, 2018. The deadline for applying water to full beneficial use within the terms and conditions of the permit is extended from October 1, 2008 to October 1, 2018.

DATED: June 19, 2015



Dwight French
Water Right Services Division Administrator, for
Thomas M. Byler, Director
Oregon Water Resources Department

-
- If you have any questions about statements contained in this document, please contact the Permit Extension Specialist at (503) 986-0825.
 - If you have other questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at (503) 986-0900
-